

Weekly Report
Report # 12

March 28, 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	22102.75	1163	3265.75
Sub trades	0	36	36
FLHAs	2630	159	2789
First Aides	7	2	9
Incidents	8	0	8
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	26	24	2
Shop Drawings	36	23	13
NCRs	0	0	0

Outstanding Concerns:

- RFIs
 - RFI 025 – Controller Location – March 23/20
 - RFI 026 – Mounting Heights – March 26/20

- Shop Drawings
 - SD 020 – Roof Trusses – Feb 26/20
 - SD 023 – Electrical Lighting – Feb 27/20
 - SD 024 - Electrical Channels – Feb 27/20
 - SD 025 – Electrical Door – Feb 27/20
 - SD 026 – Electrical Heat – Feb 27/20
 - SD 027 – Electrical Fire Alarm – Feb 27/20
 - SD 028 – Electrical Structure – Feb 27/20
 - SD 031 – Mechanical Ventilation – Feb 28/20
 - SD 032 – Plumbing Fixtures – Feb 28/20
 - SD 033 – Sikadur 25 Super-Low Viscosity Injection Resin – March 5/20
 - SD 034 – Smoke Alarm for Suites – March 26/20
 - SD 035 – Contactors & Starters – March 26/20
 - SD 036 – Fuses – March 26/20

Completed This Period	Comments or Concerns
Install main floor wood trusses including blocking and strong backs (west side of bldg.)	
Install sheathing on main floor (west side of bldg.)	
Stand Prefab exterior wall sections	
Frame interior wood walls (west side of bldg.)	
Construct formwork for elevator shaft wall	
Install rebar for elevator shaft wall	
Install poly around concrete piers in crawlspace	
Mechanical Trade work- stage material into crawlspace	
To Complete Next Period	To complete the following Period
Install sheathing on main floor (east side of bldg.)	
Stand prefab exterior walls (east side of bldg.)	
Frame interior walls (east side of bldg.)	Continue with framing of interior walls
	Install second floor wood trusses

Progress Photos



Prefab Exterior Wall Installation



Sill Gasket Installation



Corridor Wall Framing



Exterior Walls

Progress Photos



Interior Wall Framing



Floor Truss Installation



Elevator Shaft Formwork



Elevator Shaft Wall Rebar

Progress Photos



Staging Mechanical Material in Crawlspace



Poly Installation on Concrete Piers