

Weekly Report

Report # 24

July 4, 2020

# Norway House Cree Nation

Health Centre of Excellence



**Project:**

**- CD3 – Professional Accommodations**

Larry Cove

JNR Construction

<b>Project Name:</b> Professional Accommodations		<b>Project Number:</b> CD3 – 19015B	
<b>Safety Statistics</b>			
Description	Previously Reported	This Period	Project to Date
Man Hours	33348.75	769.5	34118.25
Sub trades	1300	385	1685
FLHAs	4269	104	4373
First Aides	14	0	14
Incidents	9	1	10
Daily Covid-19 Screenings	922	121	1043
<b>Quality/Engineering</b>			
Items	Submitted	Resolved	Outstanding
RFIs	53	49	4
Shop Drawings	64	57	7
NCRs	1	0	1

**Outstanding Concerns:**

- RFIs
  - RFI 046 - Fire Stopping and Curb Requirement – July 1/20
  - RFI 047 – Lounge Electrical Locations – July 1/20
  - RFI 048 – Emergency Lighting Battery Bank Mounting Heights – July 1/20
  - RFI 049 – Location of Thermostat for Second Floor Fan Coil Unit – July 2/20
  
- Shop Drawings
  - SD 041 - Resilient Flooring – June 4/20
  - SD 023 Rev 01 – Electrical Lighting – June 5/20
  - SD 044 – Hollow Metal Doors Frames and Hardware – June 9/20
  - SD 050 – Gypsum Concrete Underlayment – June 23/20
  - SD 051 – Roofing – June 26/20
  - SD 052 – Stair#1 – Plan stamped drawing – June 30/20
  - SD 053 – Above Grade Insulation – June 30/20
  
- NCR’s
  - NCR 01 – Elevator Shaft Wall Concrete Segregation – May 20/20

Completed This Period	Comments or Concerns
Roof Sheathing Install	When wet or raining unable to work on roof
Roof Framing	
Fascia Board Install	
Mechanical Rough Ins	
Electrical Rough Ins	
To Complete Next Period	To complete the following Period
Install roof framing	
Install roof sheathing	
Install fascia boards	
Install roof bracing	
Mechanical rough ins	
Blocking wood walls	Continue blocking wood walls
	Dampproof and install cement board panels on exterior of grade beam and backfill
	Roofing (shingles)

Progress Photos



Exterior View – South West Side



Exterior View – North West Side



Exterior View – South East Side



Exterior View – North East Side

Progress Photos



Roof Sheathing on Gable End –  
West Wing



Roof Blocking Install – East Wing



Roof Framing Install – North Side



Fascia Board Install – West Wing

Progress Photos



Plumbing Vent Lines Install in Attic Space



Plumbing Lines Install on Second Floor – West Wing



Duct Work Install on Second Floor – West Wing



Duct Work Install at Stair No 2-West End

Progress Photos



Electrical Conduit Install in Attic Space – West Wing



Electrical Boxes Install on Main Floor – East Wing