

Weekly Report  
Report # 2

July 17, 2020

# Norway House Cree Nation

Health Centre of Excellence



Project:

CD4 – Health Centre of Excellence

Aman Chana  
JNR Construction

# Weekly Progress Report

Jul 17, 2020

## REPORT DETAILS

**Description** Weekly Progress Report # 2

**Submitted by** Aman Chana

**Status** Submitted

**Last update** Jul 17, 2020 10:38 PM

**Last updated by** Aman Chana

### 1. WORK LOG

Crew	# Workers	# Total hours	Work performed
JNR	12	966	See below
Totals	12	966	

### 2. CREW ONSITE

2.1 The following crews were active in this report period

- JNR
- Mechanical
- Electrical

### 3. ARCHITECTURAL

3.1 Ongoing Work  
N/A

3.2 Completed Work  
N/A

## 4. STRUCTURAL

4.1 Ongoing Work  
-Drill/Clean and prep Bedrock to accept Dowels for Pads.  
-Layout ,clean and drill rebar dowels to pin pad footings to bedrock.  
-Began cutting and building box forms for concrete footings.

4.2 Completed Work  
N/A

## 5. MECHANICAL

5.1 Ongoing Work  
N/A

5.2 Completed Work  
N/A

## 6. ELECTRICAL

6.1 Ongoing Work  
N/A

6.2 Completed Work  
N/A

## 7. CIVIL

7.1 Ongoing Work

- Dewatering.
- Blade temp Pads/Sub Base for East Car park.
- Remove and Haul Blast Rock to Spoil Piles.
- Finished drilling and blasting granite bedrock.

7.2 Completed Work

N/A

## 8. SAFETY AND COVID-19 SCREENING

8.1 Number of Covid Screening reports completed

**84 Reports completed this week. All visitors to site are filling out the mandatory Covid-19 screening reports. Reports are being filed with the JNR safety officer for the HCE.**

## 9. SITE VISIT SCHEDULE

9.1 Next scheduled site visit

**The next scheduled site visit is Wednesday July 22nd. The future site visit schedule is to be addressed on site with the Architectural Consultant. Once schedule milestones are discussed future site visits will be confirmed and noted on the forth coming weekly reports.**

## NOTES

- Prepping Landings/Walkways and Staircases for Safety and Concrete Lunchroom Trailer.
- Hand Rails/Tables/Shelves and Stair Access to upper and lower site offices.
- Benches and Tables/Plan Tables etc moved in.
- Finished building and installing stairs for site trailers.
- Finished cleaning out and organizing site

### Schedule Update

- Blasting is completed on site.
- Blasting was delayed by approximately 16 days due to weather on site.
- The overall schedule has been pushed back due to weather delays.
- A revised schedule is being formulated showing all current activities and impact of blasting delays on site. a revised schedule to date will be available Monday July 20th 2020.

## PHOTOS (13)



Site access road towards P.A project  
**Wayne Dee**  
Jul 17, 2020 3:28 PM



Drone shot of forming labour in area A1  
**Wayne Dee**  
Jul 17, 2020 3:28 PM



Concrete pad form work framing  
**Wayne Dee**  
Jul 17, 2020 3:28 PM



Concrete pad form work framing  
**Wayne Dee**  
Jul 17, 2020 3:28 PM





Excavation post blasting  
**Wayne Dee**  
Jul 17, 2020 3:28 PM



Concrete pad form work framing  
**Wayne Dee**  
Jul 17, 2020 3:28 PM



Drone shot of site office setup  
**Wayne Dee**  
Jul 17, 2020 3:28 PM



Layout of pad locations  
**Wayne Dee**  
Jul 17, 2020 3:28 PM



Concrete pad form work framing

**Wayne Dee**

Jul 17, 2020 3:28 PM



IMG\_0044

**Wayne Dee**

Jul 17, 2020 3:28 PM



Preparation for dewatering due to heavy rainfall

**Wayne Dee**

Jul 10, 2020 2:16 PM



Drilling for pad locations

**Wayne Dee**

Jul 10, 2020 2:16 PM





Trailer deck railing framing

**Wayne Dee**

Jul 10, 2020 2:15 PM