

Weekly Report

Report # 3

July 24, 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

CD4 – Health Centre of Excellence

Aman Chana

JNR Construction

Weekly Progress Report

Jul 24, 2020

REPORT DETAILS

Description Weekly Progress report # 3

Submitted by Aman Chana

Status Submitted

Last updated by Aman Chana

1. WORK LOG

Crew	# Workers	# Total hours	Work performed
JNR	13	850	See Below
Totals	13	850	

2. CREW ONSITE

2.1 The following crews were active in this report period

- ☒ JNR
- ☐ Mechanical
- ☐ Electrical

3. ARCHITECTURAL

3.1 Ongoing Work
N/A

3.2 Completed Work

N/A

4. STRUCTURAL

4.1 Ongoing Work

- Continuing to prep formwork for install
- Surveying and layout elevations for future figs.
- Cleaning rock for layout
- Drilled dowels locations
- Rebar Cages prep and tied

4.2 Completed Work

N/A

5. MECHANICAL

5.1 Ongoing Work

N/A

5.2 Completed Work

N/A

6. ELECTRICAL

6.1 Ongoing Work

- Manitoba Hydro continuing to install infrastructure for permanent power.

6.2 Completed Work

N/A

7. CIVIL

7.1 Ongoing Work

- De-watering continued on site
- pumping water from building foot print due to heavy rainfall
- Installed site signage

7.2 Completed Work

N/A

8. SAFETY AND COVID-19 SCREENING

8.1 Number of Covid Screening reports completed

- 78 Covid screening reports completed on site.
- As cases continue to spike province wide daily site checks of all visitors and staff is continuing.
- Consultants and JRN Project managers were on site Wednesday July 22nd. All were screened, temperature checked and deemed safe to be on site.

9. SITE VISIT SCHEDULE

9.1 Next scheduled site visit

Proposed date of 13TH 2020 to review the progress of the concrete pours on site. JRN to confirm with consultants so the proposed date does not have any conflicts.

NOTES

Ongoing Site Preparations

- Building garbage boxes for waste on site
- Finished painting and prepping site trailers.

Schedule Update

- The overall schedule has been pushed back due to weather delays.
- A revised schedule was formulated showing all current activities and impact of blasting delays on site.
- A revised schedule was sent to Wade P from JNR as per Rupinders request on Monday July 20th 2020.

PHOTOS (17)



Rebar closeup
Hooman Kazempour
Jul 22, 2020 1:58 PM



Rebar closeup
Hooman Kazempour
Jul 22, 2020 1:58 PM



Rebar cages being tied
Hooman Kazempour
Jul 22, 2020 1:57 PM



Completed rebar cages
Hooman Kazempour
Jul 22, 2020 1:57 PM



Completed rebar cages
Hooman Kazempour
Jul 22, 2020 1:57 PM



Footing location to be chipped
Hooman Kazempour
Jul 22, 2020 1:41 PM



Footings being formed
Hooman Kazempour
Jul 22, 2020 1:37 PM



20200722_133656_photo
Hooman Kazempour
Jul 22, 2020 1:36 PM



Rebar being placed in footing form work

Hooman Kazempour

Jul 22, 2020 1:13 PM



View of various footings

Hooman Kazempour

Jul 22, 2020 1:12 PM



Footing location marked out

Hooman Kazempour

Jul 22, 2020 1:12 PM



Footing location closeup

Hooman Kazempour Jul 22,
2020 1:12 PM



Footing location to be chipped

Hooman Kazempour

Jul 22, 2020 1:11 PM



Footing formwork at various locations

Hooman Kazempour

Jul 22, 2020 1:11 PM



Footing formwork

Hooman Kazempour

Jul 22, 2020 1:10 PM



Excavated area blocked off with hazard markers

Hooman Kazempour

Jul 22, 2020 1:10 PM



Excavated area blocked off with hazard markers

Hooman Kazempour

Jul 22, 2020 1:10 PM