

Weekly Report

Report # 6

Aug 17, 2020

# Norway House Cree Nation

Health Centre of Excellence



Project:

CD4 – Health Centre of Excellence

Aman Chana

JNR Construction

# Weekly Progress Report

## REPORT DETAILS

**Description** Weekly Progress Report # 6

**Created by** Aman Chana

**Status** Submitted

**Last update** Aug 19, 2020 5:10 PM

**Last updated by** Aman Chana

### 1. WORK LOG

Crew	# Workers	# Total hours	Work performed
JNR	12	770	See Below
Totals	12	770	

### 2. CREW ONSITE

2.1 The following crews were active in this report period



JNR



Mechanical



Electrical

### 3. ARCHITECTURAL

3.1 Ongoing Work

N/A

## 3.2 Completed Work

N/A

**4. STRUCTURAL**

## 4.1 Ongoing Work

- Formwork/Concrete .Form Pad Footings.
- Chip/Drill and Make ready Granite to receive pad footing.
- Layout /Survey for Pad Footing.
- Tie rebar for Pad Footing,
- Drill Bed Rock to accept shear dowels.
- Track Mounted Rock Drill was mobilized to site, Machine is being used for localized drilling and chipping for prep for pad footings.

## 4.2 Completed Work

N/A

**5. MECHANICAL**

## 5.1 Ongoing Work

N/A

## 5.2 Completed Work

N/A

**6. ELECTRICAL**

## 6.1 Ongoing Work

N/A

## 6.2 Completed Work

N/A

## 7. CIVIL

### 7.1 Ongoing Work

**Civil. Excavate /Reduced Dig and remove Blast Rock/over burden from building footprint.**  
**-Pad up for Temp Services.**  
**-Work/air out back fill material to North of building .**  
**-Build and maintain temp Roads for access.**

### 7.2 Completed Work

n/a

## 8. SAFETY AND COVID-19 SCREENING

### 8.1 Number of Covid Screening reports completed

**-84 Covid screening reports completed on site this week.**  
**-As cases continue to spike province wide new travel protocols have been established for the community. All JNR staff and visitors to site are adhering to the new policy's in place and are exercising social distancing and safe hygiene practices to decrease the risk of possible transmission.**  
**-JNR P.Ms, NHCN representatives and consultants were on site this week. All individual were screened,temperature checked ad deemed safe to be on site.**

## 9. SITE VISIT SCHEDULE

### 9.1 Next scheduled site visit

**Next schedule site visit is yet to be determined. Potential date for the site visit are Sept 10th. This date to be confirmed with L.M Architecture**

## NOTES

### SCHEDULE

Potential delay regarding new P.A.T advisory as new travelers from the western provinces are required to self isolate for 14 days prior to entering the community. Potential financial impact being evaluated and will be reported once calculated to the ownership team and consultants.

### PHOTOS (55)



IMG\_0136  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0124  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0122  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0125  
**David Somerville**  
Aug 19, 2020 7:08 AM





IMG\_0129  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0128  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0126  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0142  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0123  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0131  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0127  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0135  
**David Somerville**  
Aug 19, 2020 7:08 AM





IMG\_0138  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0130  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0132  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0141  
**David Somerville**  
Aug 19, 2020 7:08 AM





IMG\_0133  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0154  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0137  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0146  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0134  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0153  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0144  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0139  
**David Somerville**  
Aug 19, 2020 7:08 AM





IMG\_0147  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0156  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0152  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0143  
**David Somerville**  
Aug 19, 2020 7:08 AM





IMG\_0149  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0145  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0155  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0148  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0151

**David Somerville**

Aug 19, 2020 7:08 AM



IMG\_0167

**David Somerville**

Aug 19, 2020 7:08 AM



IMG\_0165

**David Somerville**

Aug 19, 2020 7:08 AM



formwork

**David Somerville**

Aug 19, 2020 7:08 AM





IMG\_0157  
**David Somerville**  
Aug 19, 2020 7:08 AM



hand cutting rock  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0162  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0169  
**David Somerville**  
Aug 19, 2020 7:08 AM





Pad locations

**David Somerville**

Aug 19, 2020 7:08 AM



Dewatering

**David Somerville**

Aug 19, 2020 7:08 AM



IMG\_0159

**David Somerville**

Aug 19, 2020 7:08 AM



IMG\_0158

**David Somerville**

Aug 19, 2020 7:08 AM



IMG\_0168  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0163  
**David Somerville**  
Aug 19, 2020 7:08 AM



IMG\_0203  
**Wayne Dee**  
Aug 19, 2020 6:40 AM



IMG\_0200  
**Wayne Dee**  
Aug 19, 2020 6:40 AM





Rock drill and operator  
**Wayne Dee**  
Aug 19, 2020 6:40 AM



post drilling future pad location  
**Wayne Dee**  
Aug 19, 2020 6:40 AM



tied rebar  
**Wayne Dee**  
Aug 19, 2020 6:40 AM



IMG\_0198  
**Wayne Dee**  
Aug 19, 2020 6:40 AM





IMG\_0118

**Wayne Dee**

Aug 12, 2020 2:29 PM



IMG\_0116

**Wayne Dee**

Aug 12, 2020 2:29 PM



Concrete pump line

**Wayne Dee**

Aug 7, 2020 3:31 PM