Weekly Report FEB 1st - 7th <u>2021 Repo</u>rt # 28

Norway House Cree Nation

Health Centre of Excellence



Project:

CD4 – Health Centre of Excellence

Aman Chana JNR Construction



Weekly Progress Report

Feb 9, 2021, ID #229

REPORT DETAILS

Description Weekly Progress Report #28

Created by Aman Chana


Status Draft


Last update Feb 9, 2021 11:10 PM

Last updated by Aman Chana

1. WORK LOG

Crew	# Workers	# Total hours	Work performed
JNR	27	1620	See below for discriptions
Totals	27	1620	





4. STRUCTURAL

4.1 Ongoing Work

Load of structural steel arrived on-site for area A3 on Feb 3rd Structural Steel Contractor scheduled to be back to Site Feb 8th

4.2 Completed Work

Concrete

-Building / Adjusting hoarding in Crawlspace (A1) & Grade Beam (A2). -Removing hoardings from Masonry Wall (A1) -Stripping & sorting Grade beam formwork (A1). -Snow removal form q-deck (A1). -Operating Refueling Truck, Skid steer & Telehandler. -General site clean up.

5. MECHANICAL

5.1 Ongoing Work

Producing required shop drawing submittals -Ongoing

Demobilized from site this week for turn around

5.2 Completed Work

Installing floor drains in structural slab (A1). Adjusting hangers for hydronics lines running parallel to pavers (A1).

6. ELECTRICAL



6.1 Ongoing Work

Producing required shop drawing submittals -Ongoing

6.2 Completed Work

Installing sleeves under Grade Beam (B1/B2). Installing sleeves under Grade Beam (C1/A2). Misc. work in and around Wescan Site Trailer compound.

7. CIVIL

7.1 Ongoing Work

M Block Inspections: Inspecting backfilling operations (A2/C2) 1 lift tested and approved -Compaction: 95.4%, MC: 5.3%

Ongoing activities: -Setting up glycol heating units / hoarding -Backfilling operations (A2/C2). -General Cleanup. -Backfilling activities slowed this week due to extreme cold conditions. See below for schedule delays

7.2 Completed Work

8. SAFETY AND COVID-19 SCREENING

8.1 Number of Covid Screening reports completed

JNR is continuing screening all visitors and staff daily who report to site. 162 Covid screening reports completed on site last week.

9. SITE VISIT SCHEDULE

9.1 Next scheduled site visit

Next scheduled visit to site TBD

NOTES



Schedule Delay

-Extreme Cold Weather shut down the Site on mid day Feb 5th, Feb 6th and 7th 2021

-The extreme cold mixed with the wind speeds warranted the site to be shut down.

-No backfilling activities took place.

-local workers were sent home.

-Local actual temperatures dipped to -37 degrees with the real feel temperatures down to -50 degrees.

- A claim to grant a schedule extension for 2.5 working days will be submitted

-Local Weather condition snap shot included in this weeks pictures.

PHOTOS (67)



2

Arshdeep Grewal

Feb 7, 2021 12:10 PM

FRIDAY	FEBRU	ARY 5 - S	ATURDA	Y, FEBRU	JARY 6							HOURLY
Temp	Sat 12 am 31°C	Sat 1 am	Sat 2 am ⊕ -32°C	Sat 3 am 2000 -32°C	Sat 4 am -32°C	Sat 5 am 6 -33°C	Sat 6 am 6 am -34°C	Sat 7 am	Sat 8 am 234°C	Sat 9 am 🍎 -35°C	Sat 10 am 🧼 -34°C	Sat 11 am 23°C
Feela	-44	-43	-45	-46	-45	-46	-48	-48	-48	-49	-47	-47
Dewpoint	-34°C	-35°C	-35°C	-36°C	-36°C	-37°C	-37°C	-38°C	-39°C	-39°C	-39°C	-39°C
Wind	N19 km/h	NW17 km/h	NW19 km/h	NW20 km/h	N19 km/h	NW17 km/b	NW20 km/h	NW19 km/h	NW19 km/h	NW19 km/h	NW17 km/h	NW22 km/h
Relative	75	68	74	67	67	67	74	67	60	67	60	55
(%) Pressure	102.12 KPa	102.10 KPa	102.20 KPa	102.21 KPa	102.18 KPa	102.23 KPa	102.31 KPa	102.35 KPa	102.34 KPa	102.35 KPa	102.35 KPa	102.33 KPa
Visibility	14 km	14 km	8.0 km	14 km	14 km	14 km	14 km	14 km	14 km	14 km	14 km	14 km
Ceiling	unlimited	unlimited	2600	3400	unlimited	unlimited	unlimited	untimited	8600	unlimited	unlimited	unlimited

2

Arshdeep Grewal

Feb 7, 2021 11:55 AM

	Sat 11 am	Sat 12 pm	Sat 1 pm	Sat 2 pm	Sat 3 pm	Sat 4 pm	Sat 5 pm	Sat 6 pm	Sat 7 pm	Sat 8 pm	Sat 9 pm	Sat 10 pm
Temp	-33°C	-32°C	-30°C	-29°C	-29°C	-29°C	-29°C	-30°C	-31°C	-31°C	-32°C	-32°C
Feels	-47	-46	-43	-40	-42	-41	-40	-40	-43	-42	-44	-45
Devpoint	-39°C	-38°C	-37°C	-36°C	-37°C							
Wind	NW22 km/h	NW22 km/h	NW19 km/h	NW15 km/h	NW19 km/h	NW17 km/h	NW15 km/h	NW11 km/h	NW17 km/h	NW13 km/h	NW15 km/h	NW17 km/h
Relative	55	55	50	51	51	51	51	56	61	61	67	61
(%) Pressure	102.33 KPa	102.34 KPa	102.32 KPa	102.31 KPa	102.34 KPa	102.37 KPa	102.39 KPa	102.41 KPa	102.41 KPa	102.42 KPa	102.43 KPa	102.41 KPa
Visibility	14 km											
Ceiling	unlimited											

1

Arshdeep Grewal Feb 7, 2021 12:10 PM

FRIDAY	FEBRU	ARY 5 - 5	SATURDA	Y, FEBRU	ARY 6							HOURLY
	Fri 12 pm	Fri 1 pm	Fri 2 pm	Fri 3 pm	Fri 4 pm	Fri 5 pm	Fri 6 pm	Fri 7 pm	Fri 8 pm	Fri 9 pm	Fri 10 pm	Fri 11 pm
	1	1	1	1	٠	2	4	4	-	9	9	-
Temp	~22°C	-22°C	-21°C	-22°C	-23°C	-25°C	~26°C	-27°C	-28°C	-29°C	-30°C	-30°C
Feels Like	-33	-32	-30	-33	-32	-37	-38	-39	-41	-42	-44	-43
Devipoint	-27°C	-26°C	-26°C	-27°C	-27°C	-29°C	-29°C	-31°C	-31°C	-32°C	-33°C	-34°C
Wind	NW19 km/h	N15 km/h	NW15 km/h	N20 km/h	NW13 km/h	N20 km/h	NW20 km/h	NW19 km/h	NW20 km/h	N20 km/h	N22 km/h	N19 km/h
Relative	64	70	64	64	70	69	76	69	75	75	75	68
(%) Pressure	101.37 KPa	101.38 KPa	101.43 KPa	101.46 KPa	101.52 KPa	101.72 KPa	101.78 KPa	101.89 KPa	101.91 KPa	102.01 KPa	102.06 KPa	102.11 KPa
Visibility	11 km	14 km	14 km	14 km	14 km	14 km	9.7 km	14 km	11 km	9.7 km	14 km	14 km
Ceiling (ft)	2700	2100	2300	unlimited	unlimited	2300	unlimited	10000	unlimited	2700	3100	unlimited

1


Arshdeep Grewal

Feb 7, 2021 11:55 AM





A1- Traps over Q-Deck Arshdeep Grewal Feb 6, 2021 12:42 PM



B1- Placing tarps over Q-Deck Arshdeep Grewal Feb 6, 2021 12:42 PM





B1- Blowing snow over Q-Deck Arshdeep Grewal Feb 6, 2021 12:42 PM



B1- Placing tarps over Q-Deck Arshdeep Grewal Feb 6, 2021 12:42 PM





A1- Installation of sleeves in Q-Deck Arshdeep Grewal Feb 6, 2021 12:42 PM




C2- Spreading backfilling material Arshdeep Grewal Feb 6, 2021 12:42 PM





Stockpiling backfilling material near C2 Arshdeep Grewal Feb 6, 2021 12:42 PM



C2- Spreading backfilling material Arshdeep Grewal Feb 6, 2021 12:42 PM





C2- Excavator placing backfill material Arshdeep Grewal Feb 6, 2021 12:42 PM




C2- Mini-excavator placing backfill material Arshdeep Grewal Feb 6, 2021 12:42 PM






C2- Loader hauling backfill material Arshdeep Grewal Feb 6, 2021 12:42 PM




A1- Sanitary lines in crawlspace Arshdeep Grewal Feb 6, 2021 12:42 PM






A1- Sanitary lines in crawlspace Arshdeep Grewal Feb 6, 2021 12:42 PM



A1- Sanitary lines in crawlspace Arshdeep Grewal Feb 6, 2021 12:42 PM





A1- Sanitary lines in crawlspace Arshdeep Grewal Feb 6, 2021 12:42 PM



A1- Sanitary lines in crawlspace Arshdeep Grewal Feb 6, 2021 12:42 PM





A1- Sanitary lines in crawlspace Arshdeep Grewal Feb 6, 2021 12:42 PM




A1- Sanitary lines in crawlspace Arshdeep Grewal Feb 6, 2021 12:42 PM





A1- Sanitary lines in crawlspace Arshdeep Grewal Feb 6, 2021 12:42 PM



A1- Sanitary lines in crawlspace Arshdeep Grewal Feb 6, 2021 12:42 PM





C2- Compacting backfill material Arshdeep Grewal Feb 6, 2021 12:42 PM



C2- Compacting backfill material Arshdeep Grewal Feb 6, 2021 12:42 PM





A1- Installing sanitary lines in crawlspace Arshdeep Grewal Feb 5, 2021 10:59 AM



A1- Installing sanitary lines in crawlspace Arshdeep Grewal Feb 5, 2021 10:59 AM





A1- Installing sanitary lines in crawlspace Arshdeep Grewal Feb 5, 2021 10:59 AM

	Thu 8 am	Thu 9 am	Thu 10 am	Thu 11 am	Thu 12 pm	Thu 1 pm	Thu 2 pm	Thu 3 pm	Thu 4 pm	Thu 5 pm	Thu 6 pm	Thu 7 pm
Temp	-21℃	-21°C	-20°C	-20°C	-20°C	-20°C	-19°C	-19°C	-20°C	-20°C	-20°C	-20°
Feels	-30	-31	-30	-30	-29	-30	-28	-29	-30	-30	-27	-29
Dewpoint	-23°C	-23°C	-24°C	-23°C	-23°C	-23°C	-22°C	-23°C	-23°C	-23°C	-23°C	-23°
Wind	N15 km/h	N17 km/h	N20 km/h	N19 km/h	N15 km/h	N19 km/h	NW17 km/h	N19 km/h	N20 km/h	N17 km/h	N9 km/h	N15 km/h
Relative	84	84	70	77	77	77	77	70	77	77	77	77
(%) Pressure	101.04 KPa	101.06 KPa	101.05 KPa	101.02 KPa	101.01 KPa	100.95 KPa	100.89 KPa	100.88 KPa	100.95 KPa	101.00 KPa	101.04 KPa	101.0 KPa
Visibility	14 km	9.7 km	9.7 km	9.7 km	14 km	14 km	9.7 km	8.0 km	8.0 km	8.0 km	9.7 km	8.0 km
Ceiling (H)	5500	6600	7100	3900	1800	7600	8100	3700	8600	8600	9100	9600

1

Arshdeep Grewal

Feb 5, 2021 10:55 AM





Removing snow through Skidsteer Arshdeep Grewal Feb 5, 2021 9:52 AM



A1- Moving water pipes to crawlspace Arshdeep Grewal Feb 5, 2021 9:52 AM





A1- Blowing snow from q-deck Arshdeep Grewal Feb 5, 2021 9:52 AM



A1- Blowing snow from q-deck Arshdeep Grewal Feb 5, 2021 9:52 AM





A1- Sanitary lines installation Arshdeep Grewal Feb 5, 2021 9:52 AM



B1- Sleeves under grade beam Arshdeep Grewal Feb 4, 2021 10:27 AM






C1- Installing sleeves under grade beam Arshdeep Grewal Feb 4, 2021 10:27 AM



A1- Crawlspace (Prep. for installing pipes) Arshdeep Grewal Feb 4, 2021 10:27 AM





A1- Crawlspace (Prep. for installing pipes) Arshdeep Grewal Feb 4, 2021 10:27 AM



A1- Crawlspace (Prep. for installing pipes) Arshdeep Grewal Feb 4, 2021 10:27 AM






A1- Crawlspace (Prep. for installing pipes) Arshdeep Grewal Feb 4, 2021 10:27 AM



A1- Crawlspace Arshdeep Grewal Feb 4, 2021 10:27 AM





A1- Crawlspace (Prep. for installing pipes) Arshdeep Grewal Feb 4, 2021 10:27 AM



A1- Removing snow over Q-Deck. Arshdeep Grewal Feb 4, 2021 10:27 AM





Removing snow using a Telehandler Arshdeep Grewal Feb 4, 2021 10:27 AM



A1- Removing snow over Q-Deck. Arshdeep Grewal Feb 4, 2021 10:27 AM





Removing hoardings from masonry wall Arshdeep Grewal Feb 3, 2021 12:38 PM



Removing hoardings from masonry wall Arshdeep Grewal Feb 3, 2021 12:38 PM







C1/C2 - Aerial view Wayne Dee Feb 3, 2021 8:18 AM

Removing hoardings from masonry wall Arshdeep Grewal Feb 3, 2021 12:38 PM



A1- Removing snow & placing traps over Q-Deck Wayne Dee Feb 3, 2021 8:18 AM



A1-De-hoarding Masonry Wall Wayne Dee Feb 3, 2021 8:18 AM





A1- Removing hoarding from masonry wall Wayne Dee Feb 3, 2021 8:18 AM



A2- Tying hoardings for grade beam Arshdeep Grewal Feb 3, 2021 7:51 AM



A1- Grade Beam Stripped Arshdeep Grewal Feb 2, 2021 2:18 PM



A1- Removing hoarding from Masonry Wall Arshdeep Grewal Feb 2, 2021 2:18 PM





A1- Hoarding getting removed from Masonry Wall Arshdeep Grewal Feb 2, 2021 2:18 PM



A1- Hoarding getting removed from Masonry Wall Arshdeep Grewal Feb 2, 2021 2:18 PM

19015D-NHCN-Health Centre





B1- Installing sleeves under Grade Beam Arshdeep Grewal Feb 2, 2021 2:18 PM



A1- Removing screws from panels Arshdeep Grewal Feb 2, 2021 2:18 PM





B2- Installed sleeves under Grade Beam Arshdeep Grewal Feb 2, 2021 2:18 PM



A1- Placing Tarps Over Q-Deck Arshdeep Grewal Feb 1, 2021 4:28 PM





A2- Sorting out stripped formwork Arshdeep Grewal Feb 1, 2021 4:28 PM



B1- Q-Deck around stairwell Arshdeep Grewal Feb 1, 2021 4:28 PM





Structural Steel between B1/B2 Arshdeep Grewal Feb 1, 2021 4:28 PM





A2- Hoarding over grade beam Arshdeep Grewal Feb 1, 2021 4:28 PM






A3- Structural Steel Arshdeep Grewal Feb 1, 2021 4:28 PM





BACKFILL ACTIVITY






FORMWORK & CONCRETE ACTIVITY - 1

Work In-Progress

Work Complete






FORMWORK & CONCRETE ACTIVITY - 2


Work In-Progress

Work Complete



STRUCTURAL STEEL





WEEPING TILE UPDATE



	RFI LOG											
pdated:	2021-02-09						JNR Construction		CLOSED	CANCELLED		
oject:	NHCN CD4 Health Centre						19015D		OPEN	PENDING		
RFI #	RFI Title	From	Subtrade RFI #	Date Received from Subtrade	Forwarded to	Date Forwarded to Consultant	Date Response Received	Date sent to trade	RFI Status	Comments		
001	Pilaster Footing	PM	N/A	12-Jun-20	CFG	12-Jun-20	15-Jun-20	N/A	Closed			
002	Footing Dowels	PM	N/A	12-Jun-20	CFG	12-Jun-20	15-Jun-20	N/A	Closed			
003	Structural Clarifications	Wescan	001	17-Jun-20	LM,CKP	17-Jun-20	23-Jun-20	23-Jul-20	Closed			
004	Manitoba Hydro Fault Currents	Wescan	N/A	25-Jun-20	SMS	17-Jun-20	26-Jun-20	02-Jul-20	Closed			
005	Joist Design	Wescan	002	07-Jun-20	LM,CKP	03-Jul-20	03-Jul-20	08-Jul-20	Closed			
006	Masonry Connection	Wescan	003	08-Jul-20	LM,CKP	08-Jul-20	22-Jul-20	23-Jul-20	Closed			
007	Footing Detail	PM	N/A	17-Jul-20	LM,CKP	17-Jul-20	29-July-20 27-Aug-20	28-Aug-20	Closed			
008	Metal Deck Connection	Wescan	008	29-Jul-20	LM,CKP	29-Jul-20	29-Jul-20	29-Jul-20	Closed			
009	RO System Pump Clarification	Wescan	005	05-Aug-20	LM,CKP	05-Aug-20	24-Aug-20	24-Aug-20	Closed			
010	Floor Joist Glulam Load	Canam	006	07-Aug-20	LM,CKP	10-Aug-20	18-Aug-20	27-Aug-20	Closed			
011	Column Clear Distance	Wescon	N/A	N/A	LM.CKP	11-Sep-20	14-Sep-20	2020-09-14	Closed			
012	Snow Drift	Wescan	18	01-Sep-20	LM,CKP	01-Sep-20	01-Sep-20	02-Sep-20	Closed			
013	Miscellaneous Architectural Clarifications	Wescan	09,10,11,12,13,14,15 &16	24-Aug-20	LM	02-Sep-20	02-Sep-20	02-Sep-20	Closed			





	RFILOG												
Updated:	2021-02-09						JNR Construction		CLOSED	CANCELLED			
Project:	NHCN CD4 Health Centre						19015D		OPEN	PENDING			
014	Pier P3 Dowel	PM	N/A	02-Sep-20	LM,CKP	02-Sep-20	02-Sep-20	N/A	Closed				
015	Base Plate Size	JNR	N//A	09-Sep-20	LM,CKP	9-Spe-20	10-Sep-20	N/A	Closed				
016	Cultural Hall Roof Framing	JNR	N/A	16-Sep-20	LM,CKP	18-Sep-20	18-Sep-20	2020-09-18	Closed				
017	Expansion Joint Details	Wescan	19	18-Sep-20	LM	24-Sep-20	07-Oct-20	2020-10-07	Closed				
018	Footing in Existing Low Area	JNR	N/A	N/A	LM	24-Sep-20	14-Oct-20		Closed				
019	Vertical drain lines in the exterior wall	Wescan	22	23-Sep-20	LM	01-Oct-20	08-Oct-20	2020-10-08	Closed				
020	Floor drain line in Scissor Lift station	Wescan	24	24-Sep-20	LM	28-Sep-20	26-Oct-20	2020-10-26	Closed				
021	GB Grade Beam elevation change	JNR	N/A	N/A	LM	28-Sep-20	05-Oct-20	N//A	Closed				
022	Crawlspace density frequency test	JNR	N/A	N/A	LM	28-Sep-20	05-Oct-20	N/A	Closed				
023	Mechanical Room Equipment Load	Wescan	27	29-Sep-20	LM	29-Sep-20	07-Oct-20	07-Oct-20	Closed				
024	Joist in room IJ 05	Wescan	26	29-Sep-20	LM	01-Oct-20	05-Oct-20	05-Oct-20	Closed				
025R1	Access Hatch Locations	JNR	N/A	05-Oct-20	LM	07-Oct-20	08-Oct-20	08-Oct-20	Closed				
026	Embed Type to Support Joist	Wescan	31	05-Oct-20	LM	05-Oct-20	07-Oct-20	07-Oct-20	Closed				
027	Steel Framing Verification	Wescan	32	05-Oct-20	LM	15-Oct-20	19-Oct-20	19-Oct-20	Closed				





				K	FI LOG					
Updated:	2021-02-09						JNR Construction		CLOSED	CANCELLED
Project:	NHCN CD4 Health Centre					19015D			OPEN	PENDING
028	Elect Service Room Steel Elevation	Wescan	40	19-Oct-20	LM	26-Oct-20	29-Oct-20	29-Oct-20	Closed	
029	Maximum Load of steel Hangers plates	Wescan	41	28-Oct-20	LM	28-Oct-20	17-Nov-20	17-Nov-20	Closed	
030	Snow Drift on Lower Roof	Wescan	43	28-Oct-20	LM	29-Oct-20	04-Nov-20	04-Nov-20	Closed	
031	Exhaust duct	Wescan	42	26-Oct-20	LM	30-Oct-20	04-Nov-20	04-Nov-20	Closed	
032	Propane Tank size	Wescan	45	30-Oct-20	LM	30-Oct-20	16-Nov-20	17-Nov-05	Closed	Tank shop drawing to be provided before April 2021
033	Structural Arch Gridline Discrepancy	Wescan	44	30-Oct-20	LM	30-Oct-20	04-Nov-20	05-Nov-20	Closed	
034	Anchor Bolt interfere with GB rebar	JNR	48	N/A	LM	04-Nov-20	08-Nov-20	08-Nov-20	Closed	
035	B1 Structural framing Verification	Wescan	47	04-Nov-20	LM	06-Nov-20	09-Nov-20	09-Nov-20	Closed	
036	Ambulance Bay Drain Trenches	Wescan	17	04-Nov-20	LM/SMS	06-Nov-20	23-Nov-20	23-Nov-20	Closed	
037	Column Pocket Elevation Mismatching	JNR	N/A	N/A	LM/CKP	17-Nov-20	23-Nov-20	24-Nov-20	Closed	
038	Elevation of Concrete Pilasters	JNR	N/A	N/A	LM/CKP	17-Nov-20	17-Nov-20	17-Nov-20	Closed	
039	Use of 3219 Scissor Lift	Wescan	52	13-Nov-20	LM/CKP	17-Nov-20	25-Nov-20	25-Nov-20	Closed	
040	OWSJ Ledge Seat Reinforcement	JNR	N/A	25-Nov-20	LM/CKP	26-Nov-20	07-Dec-20	07-Dec-20	Closed	
041	Grit Framing Verification	Wescan	053	17-Nov-20	LM/CKP	19-Nov-20	19-Nov-20	19-Nov-20	Closed	





	RFI LOG												
Updated:	2021-02-09						JNR Construction		CLOSED	CANCELLED			
Project:	NHCN CD4 Health Centre						19015D		OPEN	PENDING			
042	Surgical Light Fixture	Wescan	054	23-Nov-20	LM/SMS	23-Nov-20	30-Nov-20	30-Nov-2020	Closed				
042.1	Surgical Light Fixture	Wescan	054	23-Nov-20	LM/SMS	05-Dec-20		8-Dec-2020	Closed				
043	Structural and Mech elements clashes	Wescan	034	26-Nov-20	LM/SMS	26-Nov-20	04-Dec-20	4-Dec-2020	Closed				
044	Crawlspace Stairwell B 02 Door Framing	N/A	N/A	30-Nov-20	LM/CKP	30-Nov-20	10-Dec-20	10-Dec-2020	Closed				
045	Indoor &Outdoor Fuel Transfer Pumps	Wescan	059	30-Nov-20	LM/SMS	30-Nov-20	04-Jan-21	4-Jan-2021	Closed				
046	Curved Glulam Elevation and Steel Support in Top Elevation	Wescan	61	09-Dec-20	LM/CKP	09-Dec-20	18-Dec-20	18-Dec-2020	Closed				
047 R1	Off Center Anchor Bolts	JNR	N/A	15-Dec-20	LM/CKP	15-Dec-20	18-Dec-20	18-Dec-2020	Closed				
048	Shower Seat Clarification	Wescan	64	15-Dec-12	LM/SMS	15-Dec-20	04-Jan-21	04-Jan-21	Closed	Updated resposen recived on 01-02- 21			
049	Glazing Surface Films Clarifications	The Border Group	01	17-Dec-20	LM	17-Dec-20	06-Jan-21	2021-01-06	Closed				
050	Door and Frame Type	The Border Group	02	18-Dec-20	LM	18-Dec-20	04-Jan-21	04-Jan-21	Closed				
051	Glazing Type	The Border Group	03	21-Dec-20	LM	21-Dec-20	04-Jan-21	04-Jan-21	Closed				
052	Door Hardware Clarification	The Border Group	04	22-Dec-20	LM	22-Dec-20	12-Jan-21	13-Jan-21	Closed				
053	External Door Hardware Clarification	The Border Group	05	22-Dec-20	LM	22-Dec-20	12-Jan-21	13-Jan-21	Closed				
054	Crawlspace ducting to duct shaft at Grid 15W &C5w	Wescan M&E	65	16-Dec-20	LM,,CKP	22-Dec-20	07-Jan-21	07-Jan-21	Closed				





Updated:	2021-02-09						JNR Construction		CLOSED	CANCELLED		
Project:	NHCN CD4 Health Centre						19015D		OPEN	PENDING		
055	Request for Equal - Exterior Doors	The Border Group	06	22-Dec-20	LM	22-Dec-20	29-Jan-21	29-Jan-21	Closed	RFA Approved on 29-01-21		
056	Glulam Copper End Caps	JNR	N/A	07-Jan-21	LM	07-Jan-21	08-Jan-21	08-Jan-21	Closed			
057	Bollards at Receiving Room	JNR	N/A	15-Jan-21	LM	15-Jan-21	18-Jan-21	18-Jan-21	Closed			
058	Staff Duress Repeater ESR Symbols & 120 Volt Circuits	Wescan M&E	70	26-Jan-21	LM/SMS	26-Jan-21	05-Feb-21	2021-02-05	Closed	PCN will be issued by Consultnat		
059	Mag Lock / Emergency Release Product Choice & Access Control Narrative	Wescan M&E	72	26-Jan-21	LM/SMS	26-Jan-21			Open			
060	Walk-In Cooler Floor Insulation	JNR	N/A	08-Feb-21	LM/SMS	08-Feb-21	09-Feb-21	09-Feb-21	Closed			





NHCN CD4/19015D NORWAY HOUSE CREE NATION - HEALTH CENTRE

-	_	_	_
ГЦЛ		E LO	
СПА	UNG	E LU	D

Updated: 2021-02-09	JNR - JNR Construction	CD - Change Directive	RFI - Request for Information	C - Civil	L - Landscape	APPROVED
Project: NHCN CD4 Health Centre	NHCN - Norway House Cree Nation	CO - Change Order	PCN - Proposed Change Notice	A - Architectural	M- Mechanical	CANCELLED
Contract JNR Construction or:	LM - LM Architectural Group	RFE - Request for Equal	SI - Supplemental Instruction	S - Structural	O - Other	AWAITING PRICING
JNR Proje 19015D	SMS - SMS Engineering Ltd.	RFX - Request for Extra	RFI - Request for Information	E - Electrical		PRICING SUBMITTED

PCN #	DATE ISSUED	DESCRIPTION	IN RESPONSE TO	ATTACHED DOCUMENTS	DISCIPLINE(S)	ESTIMATE AMOUNT	DATE SUBMITTED	CO #	OWNER APPROVED	STATUS	COMMENTS
001	3-Jul-2020	Cost Savings Implementation.	Refer to the tender documents including addenda and post-tender addenda.	Refer to PCN No. S-01, dated July 3, 2020,	Architectural, Structural	240,742.00	16-Nov-20			PRICING SUBMITTED	
001R1	15-Jul-2020	Cost Savings Implementation.	Tender Documents including Addenda and Post- Tender Addenda PCN No. 001.	PCN No. S-01-R1, dated July 15, 2020, 18	Architectural, Structural	240,742.00	101100-20			PRICING SUBMITTED	
002	17-Jul-2020	Cost Savings Implementation.	Tender Documents including Addenda and Post-Tender Addenda PCN No. 001R1, Structural Revision.	Architectural Specification Sections and Drawings. SMS Engineering Limited Mechanical and Electrical PCN No. SMS 001.	Architectural, Structural, Mechanical and Electrical	68,075.00	16-Nov-20			PRICING SUBMITTED	
003	23-Nov-2020	Ambulance Bay Drain Modification	RFI # 036	8 pages total (4pages text, 4 pages drawings)	Architectural, Structural, Mechanical and Electrical	1,180.42	14-Jan-21			PRICING SUBMITTED	
004	30-Nov-2020	1-Loading Dock Equipment 2-Window Treatment Schedule 3-Room Finish Schedule	Cost Savings Accepted by Owner	12 pages total (6 pages text, 6 drawings)	Architectural, Structural, Mechanical and Electrical	3,586.12	02-Mar-21			PRICING SUBMITTED	
005	30-Nov-2020	Pier 138 Conflict	Pier 138 Conflict	3 pages total (2 pages text, 1 drawings)	Architectural, Structural, Mechanical and Electrical	4,112.56	14-Dec-20	002	Yes	PRICING SUBMITTED	
RFX #	DATE ISSUED	DESCRIPTION	IN RESPONSE TO	ATTACHED DOCUMENTS	DISCIPLINE(S)	ESTIMATE AMOUNT	DATE SUBMITTED	CO #	OWNER APPROVED	STATUS	COMMENTS
001	03-Dec-20	Baseplate Elevation Change	SI #007R1 and RFI #038	Beakdown sheet	Structural	8,502.73	03-Dec-20	003	12-Jan-21	Closed	
002	16-Dec-20	Expansion Joint Angle	SI #006 and RFI #017R1	Beakdown sheet	Structural	21,778.63	16-Dec-20			l cancelled	SI #006R1 was issued and revised the requirements
003	21-Dec-20	Cash Allowance Over Run Dec	overrunning concrete testing, foundation inspection, geotechnical services, and compaction testing cash allowances	Beakdown sheet	Structural	43,661.87	21-Dec-20	003	04-Jan-21	Closed	
004	30-Dec-20	Cash Allowance Camp Days	concrete testing, foundation inspection, geotechnical services, and compaction testing cash allowances	Beakdown sheet	Structural	20,066.32	30-Dec-20	003	04-Jan-21	Closed	
005	01-Jan-21	Cash Allowance overrun Jan 2021	overrunning concrete testing, foundation inspection, geotechnical services for Jan 2021	Beakdown sheet	Structural	49,862.19	27-Jan-21			Open	
006	29-Jan-21	Cash Allowance- Concrete Testing	Concrete Testing Certification Training and Exam Costs	Beakdown sheet	Structural	8,730.98	29-Jan-21			Open	





NHCN CD4/19015D NORWAY HOUSE CREE NATION - HEALTH CENTRE

CHANGE LOG											
Project:	l: 2021-02-09 NHCN CD4 Heal	alth Centre	JNR - JNR Construction NHCN - Norway House Cree Nation		CD - Change Directive CO - Change Order	RFI - Request for Infor PCN - Proposed Chang			L - Landscape M- Mechanical		APPROVED CANCELLED
Contract or:	JNR Constructio	on	LM - LM Architectural Group		RFE - Request for Equal	SI - Supplemental Instr	truction	S - Structural	O - Other		AWAITING PRICING
JNR Proje			SMS - SMS Engineering Ltd.		RFX - Request for Extra	RFI - Request for Infor	rmation	E - Electrical			PRICING SUBMITTED
PCN #	DATE ISSUED	DESCRIPTION	IN RESPONSE TO	ATTACHED DOCUMENTS	DISCIPLINE(S)	ESTIMATE AMOUNT	DATE SUBMITTED	CO #	OWNER APPROVED	STATUS	COMMENTS
007	01-Feb-21	Mechanical Room Joist Design	Costs associated with designing mechanical room floor system to carry housekeeping pads and mechanical equipment	Beakdown sheet	Structural	6,674.19	01-Feb-21			Open	
008	01-Feb-21	Equipment	Costs associated with designing roof joists for future surgical equipment (RFI #042)	Beakdown sheet	Structural	2,149.68	01-Feb-21			Open	
CD #	DATE ISSUED	DESCRIPTION	IN RESPONSE TO	ATTACHED DOCUMENTS	DISCIPLINE(S)	ESTIMATE AMOUNT	DATE SUBMITTED	CO #	OWNER APPROVED	STATUS	COMMENTS
001	30-May-20	Bedrock and Crawlspace Depths	Section 33 46 13 Weeping Tile	Drawing SK-1, JNR Blasting Estimate 05.30.2020	Structural	N/A	N/A	002	12-Jan-21	Closed	
001R1	30-May-20	Bedrock and Crawlspace Depths	Section 33 46 13 Weeping Tile	Drawing SK-1, JNR Blasting Estimate 05.30.2020	Structural	13,857.00	30-Nov-20	002	12-Jan-21	Closed	
002	22-Jun-20	Bedrock and Crawlspace Depths	N/A	L2.0 (PDF) Change Directive No.01 (HTFC)	Structural				· · · · · · · · · · · · · · · · · · ·	Open	
							l		'		
CO #	DATE ISSUED	DESCRIPTION	IN RESPONSE TO	ATTACHED DOCUMENTS	DISCIPLINE(S)	SUBCONTRACTORS	CO AMOUNT	OWNER APPROVED	DATE APPROVED	STATUS	COMMENTS
001	03-Dec-20	Baseplate elevation for Column under porduction	RFX001 &PCN005		Structural	Wescan	12,179.01	Yes	17-Dec-20	Closed	
002	01-Nov-21	Crawl sapce redesign	Reduction of Blasting scope		Structural		13,857.00	yes	12-Jan-21	Closed	
003	04-Jan-21	Camp costs for testing & inspections personal. Testing and inspections costs overrun	RFX 003 & 004		Structural		63,728.19	yes	04-Jan-21	Closed	
									,		
			l	1			1		'		

