

WEEKLY REPORT

REPORT NO. 53

MARCH 10, 2021

NORWAY HOUSE CREE NATION

HEALTH CENTRE OF EXCELLENCE



PROJECT: NHCN CD3 PROFESSIONAL ACCOMMODATIONS



PREPARED BY:

JNR CONSTRUCTION

PROJECT NAME: PROFESSIONAL ACCOMMODATIONS		PROJECT NUMBER: CD3 – 19015B	
SAFETY STATISTICS			
DESCRIPTION	PREVIOUSLY REPORTED	THIS PERIOD	PROJECT TO DATE
MAN HOURS	50126	497	50623
SUB TRADES	18370	762	19132
FLHAS	9928	31	9959
FIRST AIDES	14	0	14
INCIDENTS	18	0	18
DAILY COVID SCREENINGS	4625	139	4764
QUALITY/ENGINEERING			
ITEMS	SUBMITTED	RESOLVED	OUTSTANDING
RFIS	88	86	2
SHOP DRAWINGS	89	87	2
SAMPLES	6	5	1
GREEN GLOBES	17	17	0

OUTSTANDING ITEMS OR CONCERNS:

- NCR002 – Floor Level. Ongoing
- RFI087 – Range/Cooktop Millwork Clearances. Submitted February 22, 2021
- RFI088 – Laundry Equipment. Submitted February 22, 2021
- SD087 – Wall and Door Protection. Submitted March 02, 2021
- SD089 – Signage. Submitted March 08, 2021
- SAMPLES002 – Spruce Cut-Offs. Submitted January 06, 2021

COMPLETED THIS PERIOD	COMMENTS OR CONCERNS
Fiber Cement Siding	
Tape LVL 2	
Mechanical Rough Ins	
Electrical Rough Ins	
Tub Install LVL 1	
Board Ceilings LVL 2	
Acoustic Insulation	
Board Walls LVL 1	
Frame Ceilings LVL 1	
Hollow Metal Door Frame Install	
Mechanical Insulation	

TO COMPLETE NEXT PERIOD	TO COMPLETE THE FOLLOWING PERIOD
Fiber Cement Siding	Fiber Cement Siding
Fill/Finish Coat LVL 2	First Coat Paint LVL 2
Mechanical Rough Ins	LVL 2 Millwork
Electrical Rough Ins	Pour Front Entry Slab
Sprinkler Install	Crawlspace Mechanical Rough Ins
Frame Ceilings LVL 1	Electrical Rough Ins
Board Walls LVL 1	Frame/Board Ceilings LVL 1
First Coat Paint LVL 2	Tape LVL 1
Hollow Metal Door Frame Install	

PROGRESS PHOTOS



Fiber Cement Siding Install – North East



Fiber Cement Siding Install – North West



Taping Progress – LVL 2 West Wing



Taping Progress – LVL 2 West Wing

PROGRESS PHOTOS



Taping Progress – LVL 2 East Wing



Taping Progress – LVL 2 East Wing



Wall/Ceiling Taping – LVL 2 East Wing



Gypsum Board/Ceiling Framing – LVL 1 East Wing

PROGRESS PHOTOS



Ceiling Framing – LVL 1 East Wing



Duct Installation – LVL 1 West Wing



Gypsum Board – Stair # 2



Ceiling Framing - LVL 1 East Wing

PROGRESS PHOTOS



Gypsum Board – Stair # 3



Steel Stud Framing – Stair # 1



Hallway Progress – LVL 2



Hallway Progress – LVL 2

PROGRESS PHOTOS



Suspended Ceiling – LVL 1



Bulkhead Framing – LVL 1



HVAC Installation – LVL 1



HVAC Installation – LVL 1