

Weekly Report
Report # 9

March 7, 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	18596	999.75	19595.75
FLHAs	2126	146	2272
First Aides	5	0	5
Incidents	6	0	6
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	20	19	1
Shop Drawings	33	15	18
NCRs	0	0	0

Outstanding Concerns:

- RFIs
 - o RFI020 – Ductwork in Crawlspace – March 3/20

- Shop Drawings
 - o SD 007 – Waterstop – Jan 20/20
 - o SD 008 – BASF-MasterEmaco T545 – Jan 23/20
 - o SD 017 – LG single zone ductless split system – Feb 8/20
 - o SD 019 – Second Floor Wood Trusses – Feb 21/20
 - o SD 020 – Roof Trusses – Feb 26/20
 - o SD 021 – Electrical CSTE – Feb 27/20
 - o SD 022 – Electrical Transformer – Feb 27/20
 - o SD 023 – Electrical Lighting – Feb 27/20
 - o SD 024 - Electrical Channels – Feb 27/20
 - o SD 025 – Electrical Door – Feb 27/20
 - o SD 026 – Electrical Heat – Feb 27/20
 - o SD 027 – Electrical Fire Alarm – Feb 27/20
 - o SD 028 – Electrical Structure – Feb 27/20
 - o SD 029 – Electrical Distribution – Feb 27/20
 - o SD 030 – Mechanical Insulation – Feb 28/20
 - o SD 031 – Mechanical Ventilation – Feb 28/20
 - o SD 032 – Plumbing Fixtures – Feb 28/20
 - o SD 033 – Sikadur 25 Super-Low Viscosity Injection Resin – March 5/20

Completed This Period	Comments or Concerns
Install poly and sand in crawlspace	Tarps placed over sand and poly to protect from damage and snow
Install welded steel plates on Grade Beam and Center Beam	
Grind down and level center beam	
To Complete Next Period	To complete the following Period
Continue to grind down and level center beam	Install fire walls in crawlspace on west side of building
Welder to install brackets (saddles) for beams	
Install main floor wood trusses on west side of building	Continue with installation of main floor wood trusses.
Construct and install LVL Beams	Continue to install LVL Beams
Install risers and lids on sump pits	Backfill around sump pits, compact, install poly and sand

Progress Photos



Poly Installation and sand in Crawlspace



Steel plate installation on Grade Beam



Steel plate installation on Center Beam



Grind and Levelling Center Beam