

Weekly Report
Report # 3

January 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	12287.5	1052.5	13340
FLHAs	1277	134	1411
First Aides	5	0	5
Incidents	4	0	4
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	13	12	1
Shop Drawings	11	9	2
NCRs	0	0	0

Outstanding Concerns:

- RFIs
 - o RFI 013 - Hold Down Connection- Jan 17/20
- Shop Drawings
 - o SD 007 – Waterstop – Jan 20/20
 - o SD 008 – BASF-MasterEmaco T545 – Jan 23/20

Completed This Period	Comments or Concerns
Sump pit bases installed	
Formwork removed from Grade Beam	
Grout tie holes in grade Beam	Heat and hoard prior to and during curing period
Trench crawlspace for weeping tile	Ground thaw units used to thaw frozen ground
Pre-Cut framing members and package for installation	
To Complete Next Period	To complete the following Period
Complete center beam formwork and rebar	Pour concrete for center beam
Complete elevator shaft walls formwork and rebar-partial	Pour concrete for elevator shaft wall (partial)
	Install wood beams, floor joist and floor sheathing installation
	Install weeping tile
	Backfill around grade beam

Progress Photos



Ground thaw for sump pit excavation



Remove hoarding and formwork from grade beam



Verify depth of sump pit



Ground thaw for weeping tile trench

Progress Photos



Excavating for sump pit



Sump pit base placement



Excavating weeping tile trench



Grout tie holes in grade beam