

Weekly Report

Report # 13

April 4, 2020

# Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

<b>Project Name:</b> Professional Accommodations		<b>Project Number:</b> CD3 – 19015B	
<b>Safety Statistics</b>			
<b>Description</b>	<b>Previously Reported</b>	<b>This Period</b>	<b>Project to Date</b>
Man Hours	23265.75	915	24180.75
Sub trades	36	0	36
FLHAs	2789	129	2918
First Aides	9	0	9
Incidents	8	0	8
<b>Quality/Engineering</b>			
<b>Items</b>	<b>Submitted</b>	<b>Resolved</b>	<b>Outstanding</b>
RFIs	26	24	2
Shop Drawings	37	29	8
NCRs	0	0	0

**Outstanding Concerns:**

- RFIs
  - RFI 025 – Controller Location – March 23/20
  - RFI 026 – Mounting Heights – March 26/20
  
- Shop Drawings
  - SD 026 – Electrical Heat – Feb 27/20
  - SD 028 – Electrical Structure – Feb 27/20
  - SD 031 – Mechanical Ventilation – Feb 28/20
  - SD 033 – Sikadur 25 Super-Low Viscosity Injection Resin – March 5/20
  - SD 034 – Smoke Alarm for Suites – March 26/20
  - SD 035 – Contactors & Starters – March 26/20
  - SD 036 – Fuses – March 26/20
  - SD 037 – Fiberglass Windows – April 1/20

Completed This Period	Comments or Concerns
Finish installation of main floor wood trussed	
Finish Install sheathing on main floor	
Finish standing Prefab exterior wall sections	
Frame interior wood walls	
Construct formwork for elevator shaft wall	
Install rebar for elevator shaft wall	
To Complete Next Period	To complete the following Period
Install second floor wood trusses	

**Progress Photos**



Exterior Wall Framing



Sill Gasket Installation



Interior Wall Framing



Demising Wall Sheathing

**Progress Photos**



Exterior Walls



Exterior Walls



Vapour Barrier Installation



Elevator Shaft Wall Rebar