

Weekly Report
Report # 14

April 11, 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	24180.75	725.5	24906.25
Sub trades	36	0	36
FLHAs	2918	104	3022
First Aides	9	0	9
Incidents	8	0	8
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	27	26	1
Shop Drawings	38	35	3
NCRs	0	0	0

Outstanding Concerns:

- RFIs
 - RFI 026 – Mounting Heights – March 26/20

- Shop Drawings
 - SD 033 – Sikadur 25 Super-Low Viscosity Injection Resin – March 5/20
 - SD 037 – Fiberglass Windows – April 1/20
 - SD 038 - VRV System - April 6/20

Completed This Period	Comments or Concerns
Frame interior wood walls	
Construct formwork for elevator shaft wall	
Install rebar for elevator shaft wall	
Install vapour barrier between first and second floor framing	
Install second floor wood trusses	
To Complete Next Period	To complete the following Period

Progress Photos



Interior Wall Framing



Second Floor Wood Truss Install



Second Floor Wood Truss Install



Vapour Barrier Install

Progress Photos



Second floor LVL Install



Exterior Walls



Wall Bracing



Elevator Shaft Wall Rebar Install