

Weekly Report
Report # 5

Aug 10, 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

CD4 – Health Centre of Excellence

Aman Chana
JNR Construction

Weekly Progress Report

Aug 10, 2020

REPORT DETAILS

Description Weekly Progress report # 5

Submitted by Aman Chana

Status Submitted

Last update Aug 10, 2020 6:04 PM

Last updated by Aman Chana

1. WORK LOG

| Crew | # Workers | # Total hours | Work performed |
|--------|-----------|---------------|----------------|
| JRN | 13 | 850 | SEE BELOW |
| Totals | 13 | 850 | |

2. CREW ONSITE

2.1 The following crews were active in this report period

- JNR
- Mechanical
- Electrical

3. ARCHITECTURAL

3.1 Ongoing Work
N/A

3.2 Completed Work
N/A

4. STRUCTURAL

4.1 Ongoing Work

- Review of. Form work, rebar and placement of Concrete during initial Foundation Pad Pour.Place and Finish 49 pads.
- Approx 9 cubic meters.Survey check and confirmation for alignment of form work and Re-informing steel.
- Air Test and Slump tests completed both at Plant and onsite during placement.
- Hoist and Handle Materials.
- Drill,chip and Prep for Pads on Bedrock. (2nd Pour)
- General Site Clean up
- Stripping forms, building footing boxes, installing footing rebar
- Drilling for dowels, and blowing off excess debris for markings.
- Drilling uneven bedrock at footing locations to make even bearing surface.

4.2 Completed Work
N/A

5. MECHANICAL

5.1 Ongoing Work
N/A

5.2 Completed Work
N/A

6. ELECTRICAL

6.1 Ongoing Work
N/A

6.2 Completed Work
N/A

7. CIVIL

7.1 Ongoing Work

- Excavation of excess materials inside footprint
- Mark out corners of footings, level and square footing forms, mark out areas for excavation of excess material in building footprint and access ramps.
- Hauling away excess blast rock
- Excavation of Bedrock and Removal /Spoil of Clay,spread and Agitate for drying
- Temp Site Access and Roads,maintain and provide access
- Rock Drill being used locally to speed the process Bedrock in area requiring major Prep and dressing

7.2 Completed Work

N/A

8. SAFETY AND COVID-19 SCREENING

8.1 Number of Covid Screening reports completed

- 67 Covid screening reports completed on site this week.
- As cases continue to spike province wide new travel protocols have been established for the community. All JNR staff and visitors to site are adhering to the new policy's in place and are exercising social distancing and safe hygiene practices to decrease the risk of possible transmission.
- M.Block testing consultant was on site this week. Individual was screened,temperature checked ad deemed safe to be on site.

9. SITE VISIT SCHEDULE

9.1 Next scheduled site visit

AUG 13th site visit will occur to review progress on site. Visit will be to review first concrete pours on site.

PHOTOS (11)



IMG_0090
Wayne Dee
Aug 7, 2020 3:31 PM



IMG_0089
Wayne Dee
Aug 7, 2020 3:31 PM



IMG_0091
Wayne Dee
Aug 7, 2020 3:31 PM



drone shot of site survey
Wayne Dee
Aug 7, 2020 3:31 PM



drone shot of site survey
Wayne Dee
Aug 7, 2020 3:31 PM



Concrete pump line
Wayne Dee
Aug 7, 2020 3:31 PM



concrete placing in pad location
Wayne Dee
Aug 7, 2020 3:31 PM



IMG_0160
Wayne Dee
Aug 7, 2020 3:31 PM



IMG_0161
Wayne Dee
Aug 7, 2020 3:31 PM



IMG_0153
Wayne Dee
Aug 7, 2020 3:31 PM



IMG_0157
Wayne Dee
Aug 7, 2020 3:31 PM