

Weekly Report

Report # 36

October 24, 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	40409	1295	41704
Sub trades	6807	860	7667
FLHAs	5837	179	6016
First Aides	14	0	14
Incidents	11	0	11
Daily Covid-19 Screenings	2227	348	2575
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	78	76	2
Shop Drawings	91	89	2
Green Globes	7	5	2

Outstanding Concerns:

- RFIs
 - RFI072 – Vanity Dimension – October 16/20
 - RFI073 – Electrical Feed to Lift Station – October 22/20

- Shop Drawings
 - SD 070 – Acoustic Ceiling – September 14/20
 - SD 074 – Commercial Dryer Wall Hood – October 22/20

- Green Globes
 - GG006 – Mapei Primer L – October 7/20
 - GG007 – Mapei PlaniPrep SC – October 7/20

Completed This Period	Comments or Concerns
Wood Framing and Backing	
Blueskin and Flashing Installed to Windows Heads	
Resilient Channel Install on Main Floor	
Rigid Insulation Install on Exterior	
Strapping Installation on Exterior Walls	
Mechanical Chase Enclosed	
Electrical Rough ins on Second Floor	
Plumbing Rough ins in crawlspace and second floor	
Refrigeration Lines Install on Second Floor	
To Complete Next Period	To complete the following Period
Wood Backing in Steel Stud Walls	
Gypsum Board Install on Main Floor Ceilings	
Exterior Rigid Insulation Install	
Strapping Install on Exterior Walls	

Progress Photos



Exterior View – South West Wing



Exterior View – North West Wing



Exterior View – South East Wing



Exterior View – North East Wing

Progress Photos



Wood Backing Install in Steel Stud Walls on Second Floor



Above Window Blueskin and Flashing Install – North East Wing



Resilient Channel Install
On Main Floor -Ceiling and Wall
- East Wing



Exterior Rigid Insulation Installation
- South East Wing

Progress Photos



Exterior Strapping Install
– North East Wing



Mechanical Chase Enclosed on Second
Floor Suite – West Wing



Electrical Box and Wiring Install
On Second Floor Suite - East Wing



Electrical Wiring Pull on Second Floor
Suite – West Wing

Progress Photos



Sanitary Line Install in Crawlspace



Refrigeration Line with Insulation
Install on Second Floor Corridor
– West Wing