

Weekly Report

Report # 38

November 7, 2020

# Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

<b>Project Name:</b> Professional Accommodations		<b>Project Number:</b> CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	42298	532	42830
Sub trades	7867	286	8153
FLHAs	6077	60	6137
First Aides	14	0	14
Incidents	11	0	11
Daily Covid-19 Screenings	2650	85	2735
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	78	78	0
Shop Drawings	95	95	0
Green Globes	17	7	10

**Outstanding Concerns:**

- RFIs
- Shop Drawings
- Green Globes
  - GG008 – Dulux Gripper 60000A Acrylic Primer – October 29/20
  - GG009 – Dulux LifeMaster 59113 Acrylic Primer – October 29/20
  - GG010 – Dulux LifeMaster 59211 Acrylic Paint – October 29/20
  - GG011 – Dulux LifeMaster 59311 Acrylic Paint – October 29/20
  - GG012 – Dulux Pitt-Glaze 16-310C Acrylic Epoxy – October 29/20
  - GG013 – Dulux Pitt-Glaze 16-510C Acrylic Epoxy – October 29/20
  - GG014 – Dulux WeatherGuard 1535 Acrylic Primer – October 29/20
  - GG015 – Dulux X-Pert 1100 Latex Primer – October 30/20
  - GG016 – FRP Panels – October 30/20
  - GG017 – FRP Adhesive – October 30/20

Completed This Period	Comments or Concerns
Soffit Framing	
Rigid Insulation Install on Exterior	
Window Head Flashing Install	
Exterior Strapping	
Drywall Tape and Mud Applied to Gypsum Board	
Gypsum Board Install on Main Floor	
To Complete Next Period	To complete the following Period
Gypsum Board Install on Main Floor	Gypsum Board Install on Main Floor
Exterior Rigid Insulation Install	Exterior Rigid Insulation Install
Strapping Install on Exterior Walls	Strapping Install on Exterior Wall
Mechanical Rough Ins	Mechanical Rough Ins
Steel Stud Walls Install on Main Floor	Steel Stud Walls Install on Main Floor
	Electrical Rough Ins
	Fiber Cement Board Siding

Progress Photos



Exterior View – South East Wing



Exterior View – South West Wing



Exterior View – North East Wing



Exterior View – North West Wing

Progress Photos



Soffit Framing – North West End



Soffit Framing – North West Wing



Exterior Rigid Insulation Install – South East Wing



Exterior Rigid Insulation Install - South West Wing

**Progress Photos**



Window Head Flashing Install Lower Level  
– South West Wing



Window Head Flashing Install Upper  
Level on Gable End – South West Wing



Exterior Strapping Install  
- South West Wing



Drywall Tape and Mud Applied to  
Gypsum Board on Main Floor Ceiling –  
West Wing

**Progress Photos**



Gypsum Board Install on Main Floor  
Ceiling – West Wing



Gypsum Board Install on Main Floor  
Ceiling – East Wing