

Weekly Report
Report # 1

January 14, 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove
JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	11207	209.5	11416.5
FLHAs	984	167	1151
First Aides	5	0	5
Incidents	4	0	4
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	9	9	0
Shop Drawings	6	5	1
NCRs	0	0	0

Outstanding Concerns:

- RFIs
 - o RFI ## - Title – Description – Date submitted
- Shop Drawings
 - o SD 006 – underslab vapour barrier – Jan 13/20

Site Progress		
Description	Completed This Period	Comments or Concerns
Foundation Work	Formwork and rebar for grade beam	
Excavation & Backfill	Backfill for concrete grade beam	
Elevator pit	Formwork and rebar for elevator slab	
Progress Look Ahead		
Description	To Complete Next Period	To complete the following Period
Foundation work	Complete center beam formwork and rebar	Pour concrete for center beam
First floor wood framing		Install wood beams, floor joist and floor sheathing installation
Elevator shaft		Formwork for elevator shaft
Foundation Drainage	Install sump pits and weeping tile	Continue installation of weeping tile
Backfill	Backfill around exterior of grade beam	Continue backfill around grade beam
Concrete	Pour concrete for grade beam and elevator slab	

Progress Photos



Overhead of Site



Rebar and Formwork for Concrete Grade Beam



Rebar and Formwork for Elevator Pit Slab



Installing Rebar for Grade Beam