

Weekly Report
Report # 4

February 01 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	13340	1079.5	14419.5
FLHAs	1411	130	1541
First Aides	5	0	5
Incidents	4	0	4
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	13	11	2
Shop Drawings	13	9	4
NCRs	0	0	0

Outstanding Concerns:

- RFIs
 - o RFI 011 – Column discrepancy – Jan 9/20
 - o RFI 013 - Hold Down Connection- Jan 17/20
- Shop Drawings
 - o SD 007 – Waterstop – Jan 20/20
 - o SD 008 – BASF-MasterEmaco T545 – Jan 23/20
 - o SD 010 – Reinforcing – Jan 28/20
 - o SD 011 – Elevator – Jan 30/20

Completed This Period	Comments or Concerns
Sump pit bases installed	
Grout tie holes in grade Beam	Heat and hoard prior to and during curing period
Trench crawlspace for weeping tile	Ground thaw units used to thaw frozen ground
Pre-Cut framing members and package for installation	
To Complete Next Period	To complete the following Period
Complete center beam formwork and rebar	Pour concrete for center beam
Complete elevator shaft walls formwork and rebar-partial	Pour concrete for elevator shaft wall (partial)
	Install wood beams, floor joist and floor sheathing installation
	Install weeping tile

Progress Photos



Trench for weeping tile in crawlspace



Hoarding and heating grade beam for pathing tie holes



Construct support for center beam formwork



Support member for center beam formwork

Progress Photos



Pre-cut and stack framing materials



Grout tie holes in grade beam



Sump Pit base installed