

Weekly Report
Report # 5

February 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	14419.5	1152.5	15572
FLHAs	1541	186	1727
First Aides	5	0	5
Incidents	4	1	5
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	14	14	0
Shop Drawings	15	12	3
NCRs	0	0	0

Outstanding Concerns:

- RFIs
- Shop Drawings
 - o SD 007 – Waterstop – Jan 20/20
 - o SD 008 – BASF-MasterEmaco T545 – Jan 23/20
 - o SD 011 – Elevator – Jan 30/20

Completed This Period	Comments or Concerns
Formwork for center beam and elevator shaft first level	
Pre-Cut framing members and package for installation	
To Complete Next Period	To complete the following Period
Pour concrete for center beam and elevator shaft first level	Cure concrete for seven days. Remove formwork
	Install wood beams, floor joist and floor sheathing installation
Continue with prefab exterior wall sections	

Progress Photos



Heat and hoard formwork for center beam



Hoarding and heating elevator shaft formwork



Prefab exterior wall sections



Construction of prefab exterior wall sections

Progress Photos



Rebar Install for center beam



Construction of prefab exterior wall sections