

Weekly Report

Report # 5

February 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction



Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	15572	948	16520
FLHAs	1727	117	1844
First Aides	5	0	5
Incidents	5	1	6
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	18	16	2
Shop Drawings	18	12	6
NCRs	0	0	0

Outstanding Concerns:

- RFIs
 - o RFI017 – Discrepancy on second floor exterior wall – window openings – Feb 8/20
 - o RFI018 – Hangers for main floor beams at center concrete beam – Feb 8/20
- Shop Drawings
 - o SD 007 – Waterstop – Jan 20/20
 - o SD 008 – BASF-MasterEmaco T545 – Jan 23/20
 - o SD 011 – Elevator – Jan 30/20
 - o SD 015 – Main Floor Wood Trusses – Feb 6/20
 - o SD 017 – LG single zone ductless split system – Feb 8/20
 - o SD 018 – LG VRF ductless split system – Feb 8/20

Completed This Period	Comments or Concerns
Pour concrete for center beam and elevator shaft first level	
Pre-Cut framing members and package for installation	
To Complete Next Period	To complete the following Period
Remove formwork for center beam and elevator shaft first level	Continue stripping formwork from center beam and elevator shaft
Install weeping tile in crawlspace	
Backfill crawlspace with subbase material	Install vapor barrier and sand in crawlspace
	Install wood trusses on main floor

Progress Photos



Verifying rebar spacing in elevator shaft



Verifying rebar spacing in center beam



Pour concrete in elevator shaft formwork



Pour concrete in center beam

Progress Photos



Vibrate concrete for center beam



Verify top elevation of concrete center beam



Prefab exterior wall section



Verify concrete cure temperatures