

Weekly Report
Report # 7

February 22, 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	16520	1098.5	17618.5
FLHAs	1844	153	1997
First Aides	5	0	5
Incidents	6	0	6
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	19	17	2
Shop Drawings	19	12	6
NCRs	0	0	0

Outstanding Concerns:

- RFIs
 - o RFI018 – Hangers for main floor beams at center concrete beam – Feb 8/20
 - o RFI019 – Fire Dampers in Duct Work – Feb 21/20
- Shop Drawings
 - o SD 007 – Waterstop – Jan 20/20
 - o SD 008 – BASF-MasterEmaco T545 – Jan 23/20
 - o SD 011 – Elevator – Jan 30/20
 - o SD 015 – Main Floor Wood Trusses – Feb 6/20
 - o SD 017 – LG single zone ductless split system – Feb 8/20
 - o SD 018 – LG VRF ductless split system – Feb 8/20
 - o SD 019 – Second Floor Wood Trusses – Feb 21/20

Completed This Period	Comments or Concerns
Remove formwork from center beam and elevator shaft (first level)	
Backfill crawlspace (partial)	
Trench for weeping tile	
Install weeping tile in crawlspace	
Grout tie holes in center beam	
To Complete Next Period	To complete the following Period
Continue to install weeping tile in crawlspace	Install brackets and hangers for wood beams
Continue to backfill crawlspace with subbase material	Install main floor wood trusses

Install poly and sand in crawlspace (east side of elevator shaft)	Finish installation of poly and sand int crawlspace
Electric contractor to install conduits in crawlspace	

Progress Photos



Remove formwork, walkway and supports from center beam



Backfill crawlspace



Trench for weeping tile



Weeping tile install in crawlspace