

Weekly Report

Report # 8

February 29, 2020

# Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

<b>Project Name:</b> Professional Accommodations		<b>Project Number:</b> CD3 – 19015B	
<b>Safety Statistics</b>			
<b>Description</b>	<b>Previously Reported</b>	<b>This Period</b>	<b>Project to Date</b>
Man Hours	17618.5	977.5	18596
FLHAs	1997		
First Aides	5	0	5
Incidents	6	0	6
<b>Quality/Engineering</b>			
<b>Items</b>	<b>Submitted</b>	<b>Resolved</b>	<b>Outstanding</b>
RFIs	19	18	1
Shop Drawings	32	14	18
NCRs	0	0	0

**Outstanding Concerns:**

- RFIs
  - o RFI019 – Fire Dampers in Duct Work – Feb 21/20
- Shop Drawings
  - o SD 007 – Waterstop – Jan 20/20
  - o SD 008 – BASF-MasterEmaco T545 – Jan 23/20
  - o SD 017 – LG single zone ductless split system – Feb 8/20
  - o SD 018 – LG VRF ductless split system – Feb 8/20
  - o SD 019 – Second Floor Wood Trusses – Feb 21/20
  - o SD 020 – Roof Trusses – Feb 26/20
  - o SD 021 – Electrical CSTE – Feb 27/20
  - o SD 022 – Electrical Transformer – Feb 27/20
  - o SD 023 – Electrical Lighting – Feb 27/20
  - o SD 024 - Electrical Channels – Feb 27/20
  - o SD 025 – Electrical Door – Feb 27/20
  - o SD 026 – Electrical Heat – Feb 27/20
  - o SD 027 – Electrical Fire Alarm – Feb 27/20
  - o SD 028 – Electrical Structure – Feb 27/20
  - o SD 029 – Electrical Distribution – Feb 27/20
  - o SD 030 – Mechanical Insulation – Feb 28/20
  - o SD 031 – Mechanical Ventilation – Feb 28/20
  - o SD 032 – Plumbing Fixtures – Feb 28/20

Completed This Period	Comments or Concerns
Backfill crawlspace and compact	
Trench for weeping tile	
Install weeping tile in crawlspace	
Electrical contractor installed conduits in crawlspace	
To Complete Next Period	To complete the following Period
Install poly and sand in crawlspace (west side of elevator shaft and partially on east side)	Install fire walls in crawlspace on west side of building
Welder to install floor trusses brackets (saddles)	
Install main floor wood trusses on west side of building	Continue with installation of main floor wood trusses.

**Progress Photos**



Compact backfill



Backfill crawlspace



Trench for weeping tile



Install conduits in crawlspace