

Weekly Report

Report # 22

June 20, 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	31453.25	1037	32490.25
Sub trades	1144	0	1144
FLHAs	4000	132	4132
First Aides	12	2	14
Incidents	9	0	9
Daily Covid-19 Screenings	725	98	823
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	45	44	1
Shop Drawings	57	53	4
NCRs	1	0	1

Outstanding Concerns:

- RFIs
 - RFI 040 Exterior Entrance Slabs – June 18/20

- Shop Drawings
 - SD 041 - Resilient Flooring – June 4/20
 - SD 023 Rev 01 – Electrical Lighting – June 5/20
 - SD 044 – Hollow Metal Doors Frames and Hardware – June 9/20
 - SD 046 – Water Closets WC-1 and WC-2 – June 15/20

- NCR's
 - NCR 01 – Elevator Shaft Wall Concrete Segregation – May 20/20

Completed This Period	Comments or Concerns
Raise and install roof trusses – west and east wings	
Construct and raise prefab gable end sections	
Prepare Mock-ups for Suite A1; A3A and A2	
To Complete Next Period	To complete the following Period
Roof framing	Continue roof framing
Install roof trusses	
Install roof sheathing	Continue roof sheathing
Install fascia boards	Continue fascia board install
Mechanical rough ins	Roof bracing
	Blocking wood walls
	Roofing (shingles)
	Dampproof and install cement board panels on exterior of grade beam and backfill

Progress Photos



Exterior View – South West Side



Exterior View – South East Side



Roof Truss Install – West Wing



Roof Truss Install – East Wing

Progress Photos



Framing Gable End Section



Raising Gable End Section



Roof Truss Bracing Install



Roof Truss Install at Elevator Shaft

Progress Photos



Roof Truss Tie Install



Roof Truss Hangers Install



Temp Wall Install for Mock-ups



Temp Walls Install for Mock-ups