

Weekly Report
Report # 23

June 27, 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	32490.25	858.50	33348.75
Sub trades	1144	156	1300
FLHAs	4132	137	4269
First Aides	14	0	14
Incidents	9	0	9
Daily Covid-19 Screenings	823	99	922
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	45	44	1
Shop Drawings	59	53	6
NCRs	1	0	1

Outstanding Concerns:

- RFIs
 - RFI 040 Exterior Entrance Slabs – June 18/20

- Shop Drawings
 - SD 041 - Resilient Flooring – June 4/20
 - SD 023 Rev 01 – Electrical Lighting – June 5/20
 - SD 044 – Hollow Metal Doors Frames and Hardware – June 9/20
 - SD 046 – Water Closets WC-1 and WC-2 – June 15/20
 - SD 050 – Gypsum Concrete Underlayment – June 23/20
 - SD 051 – Roofing – June 26/20

- NCR's
 - NCR 01 – Elevator Shaft Wall Concrete Segregation – May 20/20

Completed This Period	Comments or Concerns
Roof Truss Install	
Roof Sheathing Install	
Fascia Board Install	
Prepare Mock-ups for Suite A1; A3A and A2	
Mechanical Rough Ins	
To Complete Next Period	To complete the following Period
	Continue roof framing
Install roof sheathing	Continue roof sheathing
Install fascia boards	Continue fascia board install
Install roof bracing	Continue Roof Bracing
Mechanical rough ins	Continue Mechanical rough ins
Electrical rough ins	Continue Electrical rough ins
	Roofing (shingles)
	Dampproof and install cement board panels on exterior of grade beam and backfill
	Blocking wood walls

Progress Photos



Exterior View – South East Side



Exterior View – South West End



Fascia Board Install – West Wing



Fascia Board Install – North West Wing

Progress Photos



Roof Sheathing Install – West End



Roof Sheathing Clip Install – West Wing



Roof Truss Install – East End



Gable End Truss Install – West Wing

Progress Photos



Plumbing Lines Install – Ceiling Laundry Room



Plumbing Lines Install to Second Floor



Duct Work Install in Crawlspace – East Wing



Duct Work Install at Stair No 2-West End