

Weekly Report

Report # 32

September 12, 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	38062	673	38735
Sub trades	1070	450	1520
FLHAs	5384	100	5484
First Aides	14	0	14
Incidents	10	0	10
Daily Covid-19 Screenings	1760	116	1876
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	67	66	1
Shop Drawings	87	85	2
Green Globes	4	2	2

Outstanding Concerns:

- RFIs
 - RFI 051 – Appliance Clearance – July 15/20
- Shop Drawings
 - SD 067 – Mould Remediation Products – August 22/20
 - SD 070 – Acoustic Ceiling – September 10/20
- Green Globes
 - GG003 – Foamed-in-Place Insulation – August 28/20
 - GG004 – Water Based Primer– September - 09/20

Completed This Period	Comments or Concerns
Window Flashing and Build Out	
Roofing Shingles	
Commercial Wrap Install	
Install Blueskin Around Window Frames (exterior) and Openings	
Wing Wall Framing	
Insulate Around Elevator Roof and Shaft Walls in Attic Space	
Install Batt Insulation and Vapour Barrier on Exterior Walls in Suites	
Install Gypsum Board on Second Floor Suite Ceilings	
Pour Mechanical Concrete Pads	
Frame Main Entrance Canopy	
Installation of Distribution Panel Wiring in Electrical Room	
Electrical Rough ins on Main Floor	
Install Electrical Conduits to CSTE	
Mould Remediation in Crawlspace	
To Complete Next Period	To complete the following Period
Wing Wall Framing	
Soffit Framing	Soffit Framing
Batt Insulation and Vapour Barrier Install on Main Floor	Insulate Attic Space
Gypsum Board Installation on Second Floor Suite and Corridor Walls	Gypsum Board Installation on Main Floor Suite and Corridor Walls
Commercial Wrap Installation	Install exterior insulation and siding
Window Flashing and Build Out	Electrical Rough-Ins
Mechanical Rough-Ins	Mechanical Rough-Ins

Progress Photos



Exterior View – South West Wing



Exterior View – North West Wing



Exterior View – South East Wing



Exterior View – North East Wing

Progress Photos



Above Window Flashing Install –
South West Wing



Window Build Out – North West Wing



Commercial Wrap Install on Gable
End – South East Wing



Blueskin Install Around Window Frame -
North West Wing

Progress Photos



Blueskin Applied Around Exterior Openings –
Stairwell No. 2



Batt and Rigid Insulation Installation on
Elevator Roof and Shaft Walls



Batt Insulation and Vapour Barrier Install
On Second Floor Exterior Walls – South
West Wing



Gypsum Board Install on Second Floor
Suite Ceilings – North West Wing

Progress Photos



Concrete Pour – Mechanical Pads



Mechanical Concrete Pads



Front Canopy Framing



Electrical Wiring Install at Distribution Panel in Electrical Room

Progress Photos



Electrical Wiring Install on Elevator Shaft Wall



Electrical Lighting Box and Wiring Install In Ceiling of Front Canopy



Electrical Conduits Install to CSTE



Electrical Box and Wiring Install at Stair No. 1