

Weekly Report

Report # 4

Aug 4, 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

CD4 – Health Centre of Excellence

Aman Chana

JNR Construction

Weekly Progress Report

Aug 4, 2020

REPORT DETAILS

Description Weekly Progress Report # 4

Submitted by Aman Chana

Status Submitted

1. WORK LOG

Crew	# Workers	# Total hours	Work performed
JNR	7	550	SEE BELOW
Totals	7	550	

2. CREW ONSITE

2.1 The following crews were active in this report period

- ☒ JNR
- ☐ Mechanical
- ☐ Electrical

3. ARCHITECTURAL

3.1 Ongoing Work
N/A

3.2 Completed Work
N/A

4. STRUCTURAL

4.1 Ongoing Work
-Chipping and cutting rocks for footing installation
-Drill/Clean and prep Bedrock to accept Dowels for Pads.
-Layout ,clean and drill rebar dowels to pin pad footings to bedrock.
-Continued cutting and building box forms for concrete footings.

4.2 Completed Work
n/a

5. MECHANICAL

5.1 Ongoing Work
N/A

5.2 Completed Work
N/A

6. ELECTRICAL

6.1 Ongoing Work
N/A

6.2 Completed Work
N/A

7. CIVIL

7.1 Ongoing Work

- Survey elevations for blasting quantities and pier elevations
- De-watering excavated areas.

7.2 Completed Work

n/a

8. SAFETY AND COVID-19 SCREENING

8.1 Number of Covid Screening reports completed

- 74 Covid screening reports completed on site this week.
- As cases continue to spike province wide daily site checks of all visitors and staff is continuing.
- Sub contractors were on site this week from Wescan Structural, Mechanical and Electrical . All were screened,temperature checked ad deemed safe to be on site.

9. SITE VISIT SCHEDULE

9.1 Next scheduled site visit

August 13th Kick off meeting on site.

NOTES

- Sea can was delivered
- Placed washroom in final position for set up
- Setup pop up storage facility on going

Schedule Update

- Schedule is up to date. No adverse effect to schedule this week.
- Heavy rain on site Thursday July 30th did cause the site to slow down
- Temperature is changing on site. Early morning temps are hovering around 10 degrees.
- First concrete pours are scheduled for the week of August 2nd.

PHOTOS (30)



Footing formwork

Wayne Dee

Jul 30, 2020 4:16 PM



Footing formwork dimensions

Wayne Dee

Jul 30, 2020 4:16 PM



Footing formwork dimensions

Wayne Dee

Jul 30, 2020 4:16 PM



Drone shot of forming labour at pad locations

Wayne Dee

Jul 30, 2020 2:11 PM



Drone shot of site office setup

Wayne Dee

Jul 30, 2020 2:11 PM



Roadway development toward P.A site

Wayne Dee

Jul 30, 2020 2:11 PM



drone shot of pad locations

Wayne Dee

Jul 30, 2020 2:11 PM



drone shot of pad locations

Wayne Dee

Jul 30, 2020 2:11 PM



Drone shot showing areas to be dewatered

Wayne Dee

Jul 30, 2020 2:11 PM



Roadway development into site

Wayne Dee

Jul 30, 2020 2:11 PM



drone shot showing pad locations

Wayne Dee

Jul 30, 2020 2:11 PM



Drilling for pad locations

Wayne Dee

Jul 30, 2020 2:11 PM



IMG_0074
Wayne Dee
Jul 30, 2020 2:11 PM



Drilling for pad locations
Wayne Dee
Jul 30, 2020 2:11 PM



IMG_0075
Wayne Dee
Jul 30, 2020 2:11 PM



Dewatering of excavated areas
Wayne Dee
Jul 30, 2020 2:11 PM



footing location closeup

Wayne Dee

Jul 30, 2020 2:11 PM



IMG_0071

Wayne Dee

Jul 30, 2020 2:11 PM



Footing location marked out

Wayne Dee

Jul 30, 2020 2:11 PM



Footing location marked out

Wayne Dee

Jul 30, 2020 2:11 PM



IMG_0073
Wayne Dee
Jul 30, 2020 2:11 PM



IMG_0068
Wayne Dee
Jul 30, 2020 2:11 PM



Rebar being placed in footing form work
Wayne Dee
Jul 30, 2020 2:11 PM



footing location closeup
Wayne Dee
Jul 30, 2020 2:11 PM



Area to be dewatered
Wayne Dee
Jul 30, 2020 2:11 PM



IMG_0069
Wayne Dee
Jul 30, 2020 2:11 PM



IMG_0072
Wayne Dee
Jul 30, 2020 2:11 PM



Pad locations
Wayne Dee
Jul 30, 2020 2:11 PM



IMG_0067

Wayne Dee

Jul 30, 2020 2:11 PM



IMG_0070

Wayne Dee

Jul 30, 2020 2:11 PM