

Weekly Report

Report # 33

September 19, 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	38735	605	39340
Sub trades	1520	527	2047
FLHAs	5484	122	5606
First Aides	14	0	14
Incidents	10	0	10
Daily Covid-19 Screenings	1876	113	1989
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	72	72	0
Shop Drawings	88	87	1
Green Globes	5	4	1

Outstanding Concerns:

- RFIs
- Shop Drawings
 - SD 067 – Mould Remediation Products – September 10/20
- Green Globes
 - GG005 – Intumescent Paint– September 09/20

Completed This Period	Comments or Concerns
Window Flashing and Build Out	
Flashing Above CFI Panels	
Gable Ends Soffit Framing	
Commercial Wrap Install	
Install Blueskin Around Window Frames (exterior) and Openings	
Wing Wall Framing	
Exterior Insulation Install	
Install Batt Insulation and Vapour Barrier on Exterior Walls in Suites	
Install Gypsum Board on Second Floor Suite Ceilings	
Mechanical Duct Work on Second Floor Suite and Corridor Ceilings	
Plumbing Lines to Second Floor	
Plumbing Main Water and Sanitary Service Lines Install in Crawlspace	
Backfill Around Foundation Wall	
To Complete Next Period	To complete the following Period
Wing Wall Framing	Steel Stud Framing on Second Floor
Soffit Framing	Soffit Framing
Batt Insulation and Vapour Barrier Install on Main Floor	Insulate Attic Space
Gypsum Board Installation on Second Floor Suite and Corridor Walls	Gypsum Board Installation on Main Floor Suite and Corridor Walls
Exterior Insulation Install	Sprinkler Rough-Ins
	Electrical Rough-Ins
Mechanical Rough-Ins	Mechanical Rough-Ins

Progress Photos



Exterior View – South West Wing



Exterior View – North West Wing



Exterior View – South East Wing



Exterior View – North East Wing

Progress Photos



Window Build Out –
North East Wing



Flashing Install Above CFI Panels
– South East Wing



Gable End Soffit Framing
– South East Wing



Commercial Wrap Install -
North East Wing

Progress Photos



Blueskin Applied Around Window Frames
– North East Wing



Wing Wall Framing on Gable Ends
- South West Wing



Exterior Insulation Install
– West End



Batt Insulation Installation in Wing
Walls – South West Wing

Progress Photos



Batt Insulation and Vapour Barrier
Install on Second Floor Exterior Walls
- East Wing



Gypsum Board Installation on
Second Floor Suite Ceiling –
Suite 2Y:11



Duct Work Install on Second Floor
Suite Ceiling – Suite 2Y:17



Duct Work Install on Second Floor
Corridor Ceiling – West Wing

Progress Photos



Plumbing Sanitary Lines Install to
Second Floor – East Wing



Main Water Service Line Install in
Crawlspace



Main Sanitary Service Line Install in
Crawlspace



Backfill Around Foundation Wall –
North West Wing