

Weekly Report

Report # 37

October 31, 2020

# Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	41704	594	42298
Sub trades	7667	200	7867
FLHAs	6016	61	6077
First Aides	14	0	14
Incidents	11	0	11
Daily Covid-19 Screenings	2575	75	2650
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	78	77	1
Shop Drawings	93	91	2
Green Globes	17	7	10

**Outstanding Concerns:**

- RFIs
  - RFI072 – Vanity Dimension – October 16/20
- Shop Drawings
  - SD 074 – Commercial Dryer Wall Hood – October 22/20
  - SD 078 – Vanity Support Brackets – October 29/20
- Green Globes
  - GG008 – Dulux Gripper 60000A Acrylic Primer – October 29/20
  - GG009 – Dulux LifeMaster 59113 Acrylic Primer – October 29/20
  - GG010 – Dulux LifeMaster 59211 Acrylic Paint – October 29/20
  - GG011 – Dulux LifeMaster 59311 Acrylic Paint – October 29/20
  - GG012 – Dulux Pitt-Glaze 16-310C Acrylic Epoxy – October 29/20
  - GG013 – Dulux Pitt-Glaze 16-510C Acrylic Epoxy – October 29/20
  - GG014 – Dulux WeatherGuard 1535 Acrylic Primer – October 29/20
  - GG015 – Dulux X-Pert 1100 Latex Primer – October 30/20
  - GG016 – FRP Panels – October 30/20
  - GG017 – FRP Adhesive – October 30/20

Completed This Period	Comments or Concerns
Wood Backing	
Resilient Channel Install on Main Floor	
Rockwool Insulation Install on Main Floor	
Rigid Insulation Install on Exterior	
Tape and Mud Applied to Gypsum Board	
Backfill Around Foundation Wall	
To Complete Next Period	To complete the following Period
Wood Backing in Steel Stud Walls	
Gypsum Board Install on Main Floor	Gypsum Board Install on Main Floor
Exterior Rigid Insulation Install	Exterior Rigid Insulation Install
Strapping Install on Exterior Walls	Strapping Install on Exterior Wall
Rockwool Insulation on Main Floor	
Mechanical Rough Ins	Mechanical Rough Ins
	Steel Stud Walls Install on Main Floor

## Progress Photos



Exterior View – South East Wing



Exterior View – South West Wing



Exterior View – North East Wing



Exterior View – North West Wing

## Progress Photos



Wood Blocking Installatin in Steel Stud Wall  
On Second Floor – East Wing



Wood Blocking Installation in Steel  
Stud on Second Floor – West Wing



Resilient Channel Install  
On Main Floor -Ceiling and Wall  
- East Wing



Resilient Channel Install on  
Main Floor Suite Ceiling – West Wing



## Progress Photos



Rockwool Insulation Install on Main Floor Ceiling – East Wing



Exterior Rigid Insulation Install – South West Wing



Exterior Rigid Insulation Install - North West Wing



Drywall Tape and Mud Applied to Gypsum Board on Second Floor – West Wing

### Progress Photos



Drywall Tape and Mud Applied to Gypsum Board on Main Floor – West Wing



Backfill Around Foundation Wall – West End



Backfill Around Foundation Wall - South West Wing



Backfill Around Foundation Wall – East End