

Weekly Report

Report # 40

November 21, 2020

Norway House Cree Nation

Health Centre of Excellence



Project:

- CD3 – Professional Accommodations

Larry Cove

JNR Construction

Project Name: Professional Accommodations		Project Number: CD3 – 19015B	
Safety Statistics			
Description	Previously Reported	This Period	Project to Date
Man Hours	43282	463	43745
Sub trades	8684	748	9432
FLHAs	6216	103	6319
First Aides	14	0	14
Incidents	12	2	14
Daily Covid-19 Screenings	2835	129	2964
Quality/Engineering			
Items	Submitted	Resolved	Outstanding
RFIs	79	79	0
Shop Drawings	96	96	0
Green Globes	17	17	0

Outstanding Concerns:

- RFIs
- Shop Drawings
- Green Globes

Completed This Period	Comments or Concerns
Exterior Strapping Installation	
Fiber Cement Lap Siding and Trim Install	
Fiber Cement Panel Trim Install	
Ductwork Install on Second Floor and Shafts from Crawlspace	
Ductwork Insulation Install	
Domestic Water and Sanitary Lines Install in Crawlspace	
Domestic Water Line Install on Second Floor	
Electrical Wiring and Conduit Install on Second Floor	
To Complete Next Period	To complete the following Period
Gypsum Board Install on Main Floor	Gypsum Board Install on Main Floor
Fiber Cement Siding Installation	Fiber Cement Siding Installation
Mechanical Rough Ins	Mechanical Rough Ins
Insulation on Ductwork	Insulation on Ductwork
Steel Stud Walls Install on Main Floor	Steel Stud Walls Install on Main Floor
Electrical Rough Ins	Electrical Rough Ins

Progress Photos



Exterior View – South East Wing



Exterior View – South West Wing



Exterior View – North East Wing



Exterior View – North West Wing

Progress Photos



Exterior Strapping Install
- South West Wing



Lap Siding Trim Install
- South West Wing



Lap Siding Install – South West Wing



Fiber Cement Panel Trim Install
- South West Wing

Progress Photos



Ductwork Install on Second Floor
- West Wing



Ductwork Install on Second Floor
– East Wing



Ductwork Shaft Install from Crawlspace
- East Wing



Ductwork Insulation Install on Second
Floor Corridor – East Wing

Progress Photos



Ductwork Insulation Install on Second Floor – West Wing



Sanitary Lines Install in Crawlspace - West Wing



Domestic Water Line Install in Crawlspace – East Wing



Domestic Water Line Install on Second Floor – West Wing

Progress Photos



Electrical Conduit Install in Second Floor Suite – West Wing



Electrical Wiring in Panel on Second Floor Suite – West Wing



Electrical Box and Wiring Install in Second Floor Suite – East Wing



Electrical Box and Wiring Install in Second Floor Suite – West Wing