

WEEKLY REPORT
REPORT NO. 43

DECEMBER 17, 2020

NORWAY HOUSE CREE NATION

HEALTH CENTRE OF EXCELLENCE



PROJECT: NHCN CD3 PROFESSIONAL ACCOMMODATIONS



PREPARED BY:
AMANDA COTTRILL
JNR CONSTRUCTION

PROJECT NAME: PROFESSIONAL ACCOMMODATIONS		PROJECT NUMBER: CD3 – 19015B	
SAFETY STATISTICS			
DESCRIPTION	PREVIOUSLY REPORTED	THIS PERIOD	PROJECT TO DATE
MAN HOURS	44753	411	45164
SUB TRADES	10650	756	11406
FLHAS	6454	57	6511
FIRST AIDES	14	0	14
INCIDENTS	16	0	16
DAILY COVID SCREENINGS	3174	133	3307
QUALITY/ENGINEERING			
ITEMS	SUBMITTED	RESOLVED	OUTSTANDING
RFIS	77	75	2
SHOP DRAWINGS	81	80	1
GREEN GLOBES	17	17	0

OUTSTANDING CONCERNS:

- RFI 076 – F Molding to Shadow Molding
- RFI 077 – Fitness Centre 2Y:25 TV Receptacle Rough In Location
- SD 081 – Receptacles and Switches

COMPLETED THIS PERIOD	COMMENTS OR CONCERNS
Steel Stud Framing Second Floor	Awaiting tub/accessory delivery
Steel Stud Framing Main Floor	
Board Ceilings Main Floor	
Electrical Rough Ins Main Floor	
Electrical Rough Ins Second Floor	
Mechanical Rough Ins Second Floor	
Domestic Water Crawlspace	
Fiber Cement Siding	
HVAC Install Main Floor	
HM Frame Install	
Plumbing Rough Ins	
Recessed cabinets	

TO COMPLETE NEXT PERIOD	TO COMPLETE THE FOLLOWING PERIOD
Steel Stud Framing Main Floor	Fiber Cement Siding Installation
Electrical Rough Ins	Electrical Rough Ins
Mechanical Rough Ins	Gypsum Board Install Second Floor
Sprinkler Install	Mechanical Rough Ins
Elevator Install	Hollow Metal Door Frame Installation

PROGRESS PHOTOS



LVL 2 – 2 Bedroom Electrical Rough Ins complete.
Backing ongoing. Gypsum board delivered.



LVL 2 – 1 Bedroom Electrical Rough Ins complete.
Backing/Mechanical ongoing.



LVL 2 – 2 Bedroom Electrical Rough Ins complete.
Backing ongoing. Gypsum board delivered.



LVL 2 - Hallway

PROGRESS PHOTOS



LVL 2 East Wing Hollow Metal Door
Frame Install



LVL 2 Electrical Rough Ins complete. Backing
ongoing. Mechanical Rough Ins ongoing.



LVL 2 – 3 Bedroom Electrical Rough In
complete. Mechanical Rough In and
Backing ongoing.



LVL 2 – 3 Bedroom Electrical Rough In
complete. Mechanical Rough Ins and Backing
ongoing.

PROGRESS PHOTOS



LVL 1 Ductwork installation ongoing
(short stays complete)



Mechanical Room ceilings prepped for
boarding



LVL 1 East Hallway board/HVAC progress



Electrical feeder to building panel tie in
complete

PROGRESS PHOTOS



LVL 1 – 2 Bedroom Steel Stud Framing complete



LVL 1 – 2 Bedroom Steel Stud Framing complete



Exterior – North Elevation Fiber Cement progress



Exterior – North Elevation Fiber Cement progress

PROGRESS PHOTOS

