

WEEKLY REPORT
REPORT NO. 46

JANUARY 20, 2021

NORWAY HOUSE CREE NATION

HEALTH CENTRE OF EXCELLENCE



PROJECT: NHCN CD3 PROFESSIONAL ACCOMMODATIONS



PREPARED BY:

JNR CONSTRUCTION

PROJECT NAME: PROFESSIONAL ACCOMMODATIONS		PROJECT NUMBER: CD3 – 19015B	
SAFETY STATISTICS			
DESCRIPTION	PREVIOUSLY REPORTED	THIS PERIOD	PROJECT TO DATE
MAN HOURS	46441	407	46848
SUB TRADES	12908	820	13728
FLHAS	6643	73	6716
FIRST AIDES	14	0	14
INCIDENTS	16	0	16
DAILY COVID SCREENINGS	3624	128	3752
QUALITY/ENGINEERING			
ITEMS	SUBMITTED	RESOLVED	OUTSTANDING
RFIS	85	83	2
SHOP DRAWINGS	83	82	1
GREEN GLOBES	17	17	0

OUTSTANDING CONCERNS:

- RFI 081 Fan Coil in Room 2Y:11, Item No. 02 to be reviewed on site 21-Jan-21
- RFI 085 Typical Suite VPT Direction submitted 19-Jan-21
- SD 083 Wire Mesh Lockers submitted 19-Jan-21

COMPLETED THIS PERIOD	COMMENTS OR CONCERNS
Tub Surround Prep	
Fiber Cement Siding	
Mechanical Rough Ins	
Wood Backing	
Electrical Rough Ins	

TO COMPLETE NEXT PERIOD	TO COMPLETE THE FOLLOWING PERIOD
Fiber Cement Siding	Fiber Cement Siding
Board LVL 2	Board LVL 2
Mechanical Rough Ins	Mechanical Rough Ins
Electrical Rough Ins	Electrical Rough Ins
Tub Install	Tub Install
Framing LVL 1	

PROGRESS PHOTOS



Fibre Cement Siding Install



Fibre Cement Siding Install



Elevator Install



Elevator Install

PROGRESS PHOTOS



LVL 1 Steel Stud Framing



LVL 1 Steel Stud Framing



Insulation Above Electrical Room



Ram Board Install/Replacement

PROGRESS PHOTOS

Duct Shaft



Ducting in Fitness Center



Plumbing Rough Ins



Plumbing Rough Ins

PROGRESS PHOTOS



Door Blocking



Door Blocking