

WEEKLY REPORT
REPORT NO. 49

FEBRUARY 10, 2021

NORWAY HOUSE CREE NATION

HEALTH CENTRE OF EXCELLENCE



PROJECT: NHCN CD3 PROFESSIONAL ACCOMMODATIONS



PREPARED BY:

JNR CONSTRUCTION

PROJECT NAME: PROFESSIONAL ACCOMMODATIONS		PROJECT NUMBER: CD3 – 19015B	
SAFETY STATISTICS			
DESCRIPTION	PREVIOUSLY REPORTED	THIS PERIOD	PROJECT TO DATE
MAN HOURS	47815	546	48361
SUB TRADES	14888	690	15578
FLHAS	6758	49	6807
FIRST AIDES	14	0	14
INCIDENTS	17	1	18
DAILY COVID SCREENINGS	3990	140	4130
QUALITY/ENGINEERING			
ITEMS	SUBMITTED	RESOLVED	OUTSTANDING
RFIS	86	85	1
SHOP DRAWINGS	84	84	0
GREEN GLOBES	17	17	0

OUTSTANDING CONCERNS:

- RFI No. 86 – Bell MTS and Broadband Piping submitted February 02, 2021
- Floor Level

COMPLETED THIS PERIOD	COMMENTS OR CONCERNS
Fiber Cement Siding	
Board/Tape LVL 2	
Mechanical Rough Ins	
Electrical Rough Ins	
Tub Install	
Framing LVL 1	
Wood Backing LVL 1	
Frame Ceilings LVL 2	
Acoustic Insulation	
Fiber Cement Siding	

TO COMPLETE NEXT PERIOD	TO COMPLETE THE FOLLOWING PERIOD
Fiber Cement Siding	Fiber Cement Siding
Board/Tape LVL 2	Board/Tape LVL 2
Mechanical Rough Ins	Mechanical Rough Ins
Electrical Rough Ins	Electrical Rough Ins
Tub Install	Tub Install
Framing LVL 1	Framing LVL 1
Wood Backing LVL 1	Wood Backing LVL 1
Frame Ceilings LVL 2	Frame/Board Ceilings LVL 2
Acoustic Insulation	Acoustic Insulation

PROGRESS PHOTOS

Fiber Cement Siding Install – South



Fiber Cement Siding Install – South



Fiber Cement Siding Install – South



Fiber Cement Siding Install - South

PROGRESS PHOTOS

Gypsum Board Ceiling - Lobby



Gypsum Board Ceiling - Lobby



Ceiling Mock Up – LVL 2



Gypsum Board Install – LVL 2 Hallway

PROGRESS PHOTOS

Gypsum Board Install – LVL 2



Taping – Main Vestibule



Acoustic Insulation Install – LVL 2



Plumbing Rough Ins – LVL 1

PROGRESS PHOTOS




Gypsum Board Ceiling – LVL 1



Electrical Firestopping – LVL 1



Plumbing/Electrical Rough Ins – LVL 1



Electrical Rough Ins – LVL 1