

WEEKLY REPORT  
REPORT NO. 57

April 07, 2021

# NORWAY HOUSE CREE NATION

HEALTH CENTRE OF EXCELLENCE



PROJECT: NHCN CD3 PROFESSIONAL ACCOMMODATIONS



PREPARED BY:

JNR CONSTRUCTION

PROJECT NAME: PROFESSIONAL ACCOMMODATIONS		PROJECT NUMBER: CD3 – 19015B	
SAFETY STATISTICS			
DESCRIPTION	PREVIOUSLY REPORTED	THIS PERIOD	PROJECT TO DATE
FIRST AIDES	14	0	14
INCIDENTS	18	0	18
DAILY COVID SCREENINGS	5206	106	5312
QUALITY/ENGINEERING			
ITEMS	SUBMITTED	RESOLVED	OUTSTANDING
RFIS	89	88	1
SHOP DRAWINGS	89	87	2
SAMPLES	8	8	0
GREEN GLOBES	28	17	11

**OUTSTANDING ITEMS OR CONCERNS:**

- NCR002 – Floor Level. Ongoing
- RFI087 – Range/Cooktop Millwork Clearances. Submitted February 22, 2021
- GG019 – GG028. Submitted March 09, 2021
- SD089 – Signage. JNR to revise/resubmit.
- SD085Rev01 – Elevator Firestopping. Submitted April 07, 2021

COMPLETED THIS PERIOD	COMMENTS OR CONCERNS
Fiber Cement Siding	
LVL 2 Millwork Install	
LVL 2 Finishing	
LVL 2 Ram Board Removal	
Front Entry Curb Formwork	
Mechanical Rough Ins	
LVL 2 Flooring Install	
LVL 1 HM Door/Frame Install	

TO COMPLETE NEXT PERIOD	TO COMPLETE THE FOLLOWING PERIOD
Fiber Cement Siding	Fiber Cement Siding
LVL 2 Flooring Install	LVL 1 Tape/Finishing
LVL 2 Wood Door/Frame Install	LVL 2 Paint
LVL 2 Paint	Mechanical Rough Ins/Sump Pumps
Mechanical Rough Ins	LVL 2 Wood Door/Frame Install
LVL 2 Millwork Install	Electrical Finishing
Electrical Corridor Lighting	LVL 2 Flooring Install
LVL 1 Ceiling Board	Equipment Terminations
LVL 1 3 BR Wall Board	LVL 2 Ceiling Grid
LVL 1 Tape/Finishing	
LVL 2 Flooring Install	
LVL 2 Ceiling Grid	

**PROGRESS PHOTOS**



**PROGRESS PHOTOS**



Exterior Caulking



Exterior Caulking



LVL 2 1 BR Millwork Install Progress



LVL 2 2 BR Millwork Install Progress

**PROGRESS PHOTOS**



LVL 2 Countertop Seam



LVL 2 Corridor Progress



LVL 1 Corridor Progress



LVL 2 Access Hatch Install Progress

**PROGRESS PHOTOS**



LVL 2 Touch-Up Progress



LVL 2 Touch-Up Progress



LVL 1 Corridor Bulkhead Progress



LVL 1 Wall/Ceiling Board Progress

**PROGRESS PHOTOS**



LVL 1 Laundry Domestic Water Rough In



LVL 1 Laundry Domestic Water Rough In



Refrigerant Piping to Heat Pump



Refrigerant Piping to Heat Pump



**PROGRESS PHOTOS**



LVL 2 Corridor Electrical Firestopping



LVL 2 Corridor Mechanical Firestopping