

WEEKLY REPORT
REPORT NO. 54

MARCH 17, 2021

NORWAY HOUSE CREE NATION

HEALTH CENTRE OF EXCELLENCE



PROJECT: NHCN CD3 PROFESSIONAL ACCOMMODATIONS



PREPARED BY:

JNR CONSTRUCTION

PROJECT NAME: PROFESSIONAL ACCOMMODATIONS		PROJECT NUMBER: CD3 – 19015B	
SAFETY STATISTICS			
DESCRIPTION	PREVIOUSLY REPORTED	THIS PERIOD	PROJECT TO DATE
FIRST AIDES	14	0	14
INCIDENTS	18	0	18
DAILY COVID SCREENINGS	4764	160	4924
QUALITY/ENGINEERING			
ITEMS	SUBMITTED	RESOLVED	OUTSTANDING
RFIS	89	88	1
SHOP DRAWINGS	89	88	1
SAMPLES	6	6	0
GREEN GLOBES	28	17	11

OUTSTANDING ITEMS OR CONCERNS:

- NCR002 – Floor Level. Ongoing
- RFI087 – Range/Cooktop Millwork Clearances. Submitted February 22, 2021
- SD089 – Signage. Submitted March 08, 2021
- GG019 – GG028. Submitted March 09, 2021

COMPLETED THIS PERIOD	COMMENTS OR CONCERNS
Fiber Cement Siding	
Fill/Finish Coat LVL 2	
Mechanical Rough Ins	
Electrical Rough Ins	
Sprinkler Install	
Frame Ceilings LVL 1	
Board Walls LVL 1	
First Coat Paint LVL 2	
Hollow Metal Door Frame Install	

TO COMPLETE NEXT PERIOD	TO COMPLETE THE FOLLOWING PERIOD
Fiber Cement Siding	Fiber Cement Siding
First Coat Paint LVL 2	LVL 2 Millwork
LVL 2 Millwork	Crawlspace Mechanical Rough Ins
Pour Front Entry Slab	Electrical Rough Ins
Crawlspace Mechanical Rough Ins	Board Ceilings LVL 1
Electrical Rough Ins	Board Walls Short Stay LVL 1
Frame/Board Ceilings LVL 1	
Tape LVL 1	

PROGRESS PHOTOS



EZ Trim Install – South



EZ Trim Install – South



EZ Trim Install – South



EZ Trim Install – South

PROGRESS PHOTOS



Front Entrance Rebar Install



Prime/Paint Progress – LVL 2



Prime/Paint Progress – LVL 2



Prime/Paint Progress – LVL 2

PROGRESS PHOTOS



Prime/Paint Progress – LVL 2



Prime/Paint Progress – LVL 2



Prime/Paint Progress – LVL 2



Suspended Ceiling Framing – LVL 1

PROGRESS PHOTOS



Suspended Ceiling Framing – LVL 1



Suspended Ceiling Framing – LVL 1



Laundry Room Housekeeping Pad Formwork



Crawlspace Access Hatch Installed

PROGRESS PHOTOS



Mechanical Room HVAC Ductwork



Mechanical Room HVAC Ductwork